



**Royal  
HaskoningDHV**  
*Enhancing Society Together*

**York Potash Harbour  
Facilities ES Appendix  
12.3 Harbour Facilities  
Framework Construction  
Traffic Management Plan**

**Document title:** York Potash Harbour Facilities ES Appendix 12.3 Harbour Facilities Framework Construction Traffic Management Plan

**Status:** Rev 1

**Date:** 18/03/2015

**Project name:** York Potash Project

**Project number:** 9Y0989

**Client:** York Potash Ltd

**Client contact:** James Barrie

**Reference:** 9Y0989/303688/Lond

**Drafted by:** Brian Laird, Robbie Shadbolt and Sam Taylor

**Checked by:** Andrew Ross

**Date / initials check:** 18/03/2015 AR

**Approved by:** Andrew Ross

**Date / initials approval:** 18/03/2015 AR

<b>1</b>	<b>INTRODUCTION .....</b>	<b>1</b>
1.1	Background .....	1
1.2	Planning history .....	1
1.3	Scope.....	1
1.4	Objectives of the CTMP .....	1
1.5	Report Structure .....	2
1.6	Consultation.....	2
<b>2</b>	<b>DEVELOPMENT PROPOSALS .....</b>	<b>5</b>
2.1	Introduction.....	5
2.2	Harbour facilities.....	5
2.3	MHF and MTS Portal.....	6
2.4	Construction Site Location .....	7
2.5	Construction Programme .....	8
2.6	Haul Routes.....	8
2.7	Construction Traffic Demand.....	8
2.8	Abnormal Indivisible Loads .....	10
<b>3</b>	<b>CONTROL PROCESSES AND MEASURES .....</b>	<b>11</b>
3.1	Introduction.....	11
3.2	Control of Personnel Movements.....	11
3.3	Control of HGV movements .....	12
3.4	Driver training .....	14
3.5	Control of dust and dirt .....	14
3.6	Managing Road Safety.....	14
<b>4</b>	<b>TARGETS AND MONITORING .....</b>	<b>15</b>
4.1	Targets.....	15
4.2	Monitoring Strategy .....	15
<b>5</b>	<b>CTMP MANAGEMENT STRUCTURE.....</b>	<b>17</b>
5.2	YPP Liaison Group.....	17
5.3	Local Community Input.....	17
5.4	Travel Plan Co-ordinator .....	17

5.5	Communication.....	17
5.6	Review of the Strategy .....	18
5.7	Quarterly Monitoring Report.....	18
<b>6</b>	<b>ENFORCEMENT .....</b>	<b>21</b>
6.1	Introduction.....	21
6.2	Potential Breaches .....	21
6.3	Corrective Process .....	21
6.4	Contract Intervention .....	21
<b>7</b>	<b>SUMMARY .....</b>	<b>24</b>

## 1 INTRODUCTION

### 1.1 Background

1.1.1 This Framework Construction Traffic Management Plan (CTMP) has been produced in support of a Development Consent Order (DCO) application for Harbour facilities in Teesside. The Harbour facilities form part of the proposed York Potash Project (YPP) for the winning, working, transfer and processing of polyhalite in North Yorkshire and Redcar and Cleveland. The YPP consists of four principal developments:

- A Mine, with the minehead (the mine's surface development) located at Dove's Nest Farm / Haxby Plantation.
- A Mineral Transport System (MTS) to transport the polyhalite from the Mine to Wilton, Teesside.
- A Materials Handling Facility (MHF) at Wilton.
- Harbour facilities at Teesside.

1.1.2 The Framework CTMP supports the Harbour facilities Environmental Statement (ES) **Section 12 Traffic and Transport** and Transport Assessment (TA) **Section 12, Appendix 12.2** by outlining how YPP construction traffic demand would be managed through control strategies and supporting measures, monitoring, review and enforcement. The framework set out will be adopted through the contractor procurement process and would be developed in to a full plan prior to commencement of works on site, but remain a 'living' document.

### 1.2 Planning history

1.2.1 Planning applications for the Mine and MTS and for the MHF were submitted on 30 September 2014. The application for the Mine and MTS is a 'straddling application' that was submitted to both the North York Moors National Park Authority (NYMNP), reference NYM/2014/0679/MEIA, and Redcar and Cleveland Borough Council (RCBC), reference R/2014/0627/FFM. The application for the MHF was submitted to RCBC as a 'County Matter' planning application, reference R/2014/0626/FFM.

### 1.3 Scope

1.3.1 During pre-application consultation (**Section 1.6** refers) the Highways Agency requested that the Framework CTMP for the MHF (submitted in support of application ref: R/2014/0626/FFM) should extend its scope to cover Harbour facilities trips and that subsequent versions should include these movements.

1.3.2 In recognition of these comments, the scope of the Harbour facilities CTMP extends to all YPP developments that generate traffic in the Teesside Area, namely: the Harbour facilities, MHF and MTS Portal site in Wilton. Therefore (subject to consent) the Harbour facilities CTMP would supersede the MHF CTMP. In addition, the cumulative traffic flows from other YPP principal developments that enter into the RCBC administration area are considered in order to facilitate a comprehensive management strategy.

### 1.4 Objectives of the CTMP

1.4.1 The following objectives have been established:

- mitigate the forecast environmental impacts of traffic associated with the YPP;
- manage the movement of construction workers and materials required for the YPP to be as efficient as possible;
- oblige all contracted project transport providers to comply with the construction traffic management plan requirements; and
- update the construction transport plan as information related to transport of procured items becomes available.

1.4.2 These objectives served to guide the development of measures, targets and management processes contained within this CTMP.

## 1.5 Report Structure

1.5.1 Following this introduction the report has been structured as follows:

- Section 2 - describes the development proposals;
- Section 3 - sets out the proposed controls and processes;
- Section 4 - sets out the proposed targets to which the CTMP would be bound, and the proposed monitoring approach;
- Section 5 - sets out the management structure responsible for the CTMP; and
- Section 6 - sets out the corrective measures/actions to ensure the CTMP is effectively enforced.

## 1.6 Consultation

1.6.1 A Preliminary Environmental Report (PER) was submitted to all stakeholders with an interest in the proposed Harbour facilities. **Table 1** provides a summary of the responses received that are relevant to Traffic and Transport and indicates what their relationship is with the CTMP

1.6.2 When considering the application for the MHF (reference R/2014/0626/FFM), the Highways Agency directed that a number of conditions are applied which are also relevant to the Harbour facilities CTMP. **Table 2** sets out these conditions and how this document has sought to address the matters raised.

**Table 1** Summary of responses to the PER

Consultee	Comment	CTMP relationship
Highways Agency (HA)	The HA expressed concern regarding the impact on the A1053 and A1053/A174 Greystones junction.	The impact on the A1053 and A1053/174 junction has been assessed as 'not severe' in the Transport Assessment (TA). The CTMP sets out strategies to ensure the traffic demand considered is not exceeded.
	The HA advised on locations to be avoided during peak network hours.	Further discussion with the HA has reduced this requirement, as the impact is predicted to be not severe during peak network hours. The CTMP sets out strategies for ensuring the traffic demand presented in the TA is not exceeded.
	The HA advised on locations to be avoided due to road works.	The CTMP sets out a management structure ( <b>Section 5</b> refers) for proactively liaising with

Consultee	Comment	CTMP relationship
	The HA advised that peak construction traffic demand should not coincide with other development peak flows (e.g. Dogger Bank).	highway stakeholders and major scheme developers.
Redcar and Cleveland Borough Council	RCBC expressed concern with regard to the impacts of additional construction and operational traffic on the structural integrity of the A1085 or the safe flow of traffic.	<b>Section 3</b> sets out a proposal for highway surveys. The TA has assessed the road safety impact as not severe. The CTMP sets out strategies to ensure that the traffic demand assessed is not exceeded.
North York Moors National Parks Authority	NYMNPA advised of the potential for cumulative transport impacts during the construction period for the whole YPP.	The TA assessed the cumulative impacts of the YPP as not severe. The CTMP sets out strategies to ensure the traffic demand assessed is not exceeded.

**Table 2 Potential HA conditions**

Comment	Harbour facilities CTMP response
The number of journey to work vehicle trips generated should be of a ratio of such that a maximum of one vehicle journey be generated per 2.5 workers per trip as set out in the Framework Construction Management Plan	The 2.5 worker to vehicle ratio stipulation would be extended to the Harbour facilities.
Management and Enforcement of the Framework Construction Management Plan should extend beyond its current remit to include Harbour construction trips and subsequent versions of this document should include these movements.	The scope of the Harbour facilities CTMP includes all YPP principle developments within the Teesside Area namely: <ul style="list-style-type: none"> <li>• Harbour facilities;</li> <li>• MTS Portal; and</li> <li>• MHF.</li> </ul>
The number of employees at the Harbour facility should be limited to 175 as set out in the Harbour Shift Times.	It is considered that it would be more pragmatic to condition the peak traffic demand generated by employees (as set out in <b>Section 2</b> ). This would ensure that the traffic impact is managed whilst not constraining employment levels
The number of employees at the Material Handling Facility should be limited to 252 as set out in the Harbour Shift Times (enclosed)	See above.
The number of Peak Hour trips should be limited to levels illustrated in Construction Hour 17:00 - 18:00 Traffic Flows figure	Revised figure presented in this document, incorporating the Harbour facilities ( <b>Figure 4</b> ).
Management and Enforcement of the Framework Construction Management Plan should be undertaken with Redcar and Cleveland District Council and any areas where traffic levels are exceeded above notified to the Highways Agency.	<b>Section 5</b> sets out the proposed management structure.
Changes to the construction schedule (enclosed) should be notified to the Redcar and Cleveland District Council and any areas where traffic levels are exceeded notified to the Highways Agency.	

BLANK PAGE



## 2 DEVELOPMENT PROPOSALS

### 2.1 Introduction

2.1.1 This section of the Framework CTMP provides an overview of the proposed YPP developments in Teesside.

### 2.2 Harbour facilities

2.2.1 In summary, the Harbour facilities comprise of:

- A port terminal (i.e. quay) on the southern bank of the Tees estuary (with capital dredging of a section of the approach channel and to create a berth pocket to allow the maximum design vessels proposed access to the port terminal).
- A conveyor system to transfer product to the port terminal, from a Materials Handling Facility (MHF) at Wilton (the MHF at Wilton is the subject of a separate planning application and is not considered in this assessment, other than in the cumulative impact assessment).
- Product storage facilities (surge bins) adjacent to the quay and ship loaders on the quay.
- Staff welfare facilities.

2.2.2 The development of the port terminal would be undertaken in two phases, to provide the necessary export facilities that mirror the predicted increase in production from an initial 6.5mtpa to 13mtpa of product over the time periods shown in **Table 3** below.

**Table 3 Proposed throughputs of the port terminal during Phase 1 and Phase 2**

Operational phase	Operation period following end of construction	Throughput
Phase 1	0 to 6 years	6.5mtpa
Phase 2	6 to 50 years	13mtpa

2.2.3 For the port terminal two options are being considered for the quay construction; an open quay structure and a solid quay structure.

2.2.4 The open quay structure would be comprised of a reinforced concrete deck supported by driven steel tubular piles. The piles would support the concrete deck structures onto which the ship loader rails and supports for the conveyor would be fixed.

2.2.5 The solid quay structure would be a combi-pile wall comprised of a line of steel tubular king piles linked by pairs of steel sheet piles. The king piles would connect via tie rods to a steel sheet pile anchor wall approximately 30 to 40m behind the berth line. The king piles would support a reinforced concrete cope beam onto which the waterside ship loader rails would be fixed. A piled beam would be required parallel to the cope beam to support the landside ship loader rails. The remaining area would be covered by a ground bearing concrete slab that would form the foundation for the conveying system.

- 2.2.6 The open quay structure would require more deliveries by road and therefore forms the basis for the scenarios presented in the Harbour facilities TA.
- 2.2.7 Capital dredging of the berth pocket (and approaches to the pocket) would be required in order to allow the maximum design vessels proposed access to the port terminal. This dredging would be undertaken in two phases and is linked to the proposed phased construction of the quay. Dredging would also be required to create a stable slope beneath the quay for the open suspended deck option.
- 2.2.8 A covered conveyor system is proposed (fully enclosed in parts). It would consist of two parallel belt conveyors running in an elevated single conveyor bridge.
- 2.2.9 Access to the Harbour for construction vehicles would be from the existing A1085 (Trunk Road) West Coatham Lane roundabout junction via the existing southern arm serving the Wilton site and a currently unused roundabout arm to the west. A layout of the proposed access is shown in **Annex 1**. Following security checks, construction vehicles would then proceed to the Harbour site via a series of internal roads.
- 2.2.10 Upon completion of the construction works, access to the Harbour facilities for the operational phase would be from the existing A1085 (Trunk Road) West Coatham Lane roundabout junction; via the southern arm of the roundabout which currently serves the Wilton site, this arm would also serve the MHF.
- 2.2.11 Within the Wilton site, traffic would first access the MHF site and then travel along an existing private service road that runs under the A1085 (Trunk Road) to the Harbour facilities.
- 2.2.12 The layout of the proposed Harbour facilities is shown in **Annex 2**.

## 2.3 MHF and MTS Portal

- 2.3.1 The MHF and MTS Portal would be located in Redcar, within the Wilton International Complex (an established existing industrial area). The process buildings (and other structures that form part of the MHF) are described in **Table 4** below.

**Table 4 Summary of the maximum dimensions of the process buildings**

Process building	Approximate dimensions (m)	Approximate area (m <sup>2</sup> )	Approximate maximum height (m)
Portal head house	15 x 15	225	10
Conveyor drive housing	75 x 15	1,125	25
Locomotive shed	75 x 45	3,375	25
Surge bin & secondary crushing	47 x 27	1,269	40
Run of Mine (ROM) material emergency store	42 x 30	1,260	33
Stage 1 and Stage 2 Screening (Classification)	45 x 18	810	35
Crushing (HPGR)	35 x 35	1,225	30

Process building	Approximate dimensions (m)	Approximate area (m <sup>2</sup> )	Approximate maximum height (m)
Stage 1 and Stage 2 combined granulation, drying, pellet screening and coating building	120 x 90	10,800	40
Stage 1 and Stage 2 finished product screening	50 x 25	1,250	25
Stage 1 finished product store	500 x 60	30,000	35
Stage 2 finished product store	330 x 60	19,800	35
<b>Proposed buildings within the MHF which are not directly part of the product processing</b>			
Site administration offices	73 x 18	1,314	10
Water treatment plant	70 x 60	4,200	20
Substation A	35 x 20	700	10
Substation B	50 x 25	1,250	10
Substation C	40 x 25	1,000	10

2.3.2 The MTS would rise to the surface at the MHF via the MTS Portal. The facility is capable of processing the mined product and preparing the final product for distribution.

2.3.3 The MTS Portal ramp would be excavated from existing ground level down to the proposed level of the start of the tunnel (approximately 18m below ground level) with a 3% fall. This would create a cutting of approximately 360m long and 10m wide. To facilitate the construction of the portal ramp, an earth retaining structure (likely to be formed using large diameter, contiguous piles) would be required to a maximum height of 18m (i.e. the maximum depth of the excavation required). The excavation would generate approximately 75,000m<sup>3</sup> of arisings which would be integrated into the landscaping proposals for the site.

2.3.4 The layout of the proposed MHF and MTS portal is shown in **Annex 3**.

## 2.4 Construction Site Location

2.4.1 **Figure 1** details the highway network that formed the study area for the Harbour facilities TA and associated link notation. A short description of the MHF, MTS Portal and Harbour facilities location is provided below.

2.4.2 The MHF, MTS Portal and Harbour facilities are located approximately 3km west of Redcar town centre and 9km to the east of central Middlesbrough. The MHF and MTS Portal is located within the Wilton International Complex and the Harbour on the south bank of the River Tees. The sites are within the administrative boundary of RCBC. The sites are served by the A1085 (Trunk Road), which connects to the wider strategic road network.

2.4.3 Access to the MHF and Harbour facilities would be taken off the southern arm of the A1085 (Trunk Road) West Coatham Lane roundabout junction which currently serves the Wilton Complex, known as the East Gate. It would also be possible to access the Harbour from the same roundabout junction but via a currently unused western arm following the implementation of the highway improvements

(referred to in para. 2.2.10), construction vehicles would then proceed to the Harbour site via a series of internal roads. Both accesses would be subject to the security measures and induction procedures being sufficiently flexible to enable such volume of traffic to be processed during a working day.

2.4.4 Alternative site access points to the MHF are available in three other locations if required, all of which join from the major road network. These comprise the South-East Gate (accessed from the junction of the A1042 and the A174 at Kirkleatham), the South Gate (accessed from the A174) and the West Gate (accessed from the roundabout junction of the A1053 and the A1085).

## 2.5 Construction Programme

2.5.1 The total construction duration for the YPP would be 58 months. Annex 4 provides details of the duration for principal developments.

## 2.6 Haul Routes

2.6.1 A review of the potential supply chain within the local study area indicates that Teesside is the most likely source for all materials and, as such, the primary haul route has been developed assuming that all HGV trips to the MHF would have an origin in Teesside and would utilise the A174 (link 5) and A66 (link 2) to access the MHF via the A1085 (link 44). It is assumed that all HGV trips to the Harbour would originate in Teesside also and utilise the A66 (link 2) and A1085 Trunk Road (link 44). The haul route to the MHF, Wilton MTS and Harbour Facilities is shown graphically in Figure 2.

## 2.7 Construction Traffic Demand

2.7.1 The traffic generation that has informed the TA has been derived by way of a 'first principles' approach. This generates traffic volumes from an understanding of material quantities<sup>1</sup> and personnel numbers. Work streams were commissioned which focused on discrete elements of the YPP. Work streams were led by industry experienced consultants drawing on further professional expertise for specialist elements of the projects. Table 5 gives an overview of how this combined expertise has guided this process.

Table 5 MHF, MTS Portal and Harbour work streams

Work stream	Lead consultant	Supplementary specialist advice	Transport input
Mine and MTS engineering	Worley ParsonsTWP (RSA)	<ul style="list-style-type: none"> <li>Mining machinery specification</li> <li>Shaft sinking specification</li> </ul>	<ul style="list-style-type: none"> <li>Construction and operation material requirements</li> <li>Workforce requirements</li> <li>Construction duration</li> </ul>
Materials Handling Facility	K Home (UK)	<ul style="list-style-type: none"> <li>n/a</li> </ul>	<ul style="list-style-type: none"> <li>Construction and operation material requirements</li> <li>Workforce requirements</li> <li>Construction duration</li> </ul>
Harbour	Royal HaskoningDHV	n/a	<ul style="list-style-type: none"> <li>Construction and operation material requirements</li> </ul>

<sup>1</sup> Material is defined as all imports required to construct the YPP and exports resulting from reinstatement activities. The term does not the export of spoil or polyhalite off-site.

Work stream	Lead consultant	Supplementary specialist advice	Transport input
	(UK)		<ul style="list-style-type: none"> <li>Workforce requirements</li> <li>Construction duration</li> </ul>

2.7.2 The full derivation of in-combination HGV and personnel traffic demand is contained in the Harbour facilities TA. A summary of the headlines is provided below.

### *HG V demand*

2.7.3 The combined HGV demand output from the work streams was fed into a consolidated programme to understand the in-combination daily HGV demand for all YPP principal developments. **Annex 5** sets out the resultant derived HGV movements.

2.7.4 Construction works would need to be undertaken seven days a week. However, deliveries of materials to and from site would be dependent upon materials suppliers' permits. In order to consider a realistic worst case it has been assumed that the monthly HGV demand would be spread over a 20 day window. **Table 6** sets out the maximum daily demand from each of the Teesside developments:

**Table 6** Harbour facilities, MHF and MTS Portal maximum daily HG Vs

Development	Maximum daily two-way HG Vs
Harbour facilities	67
MHF	76
MTS Portal	43
Combined maximum	185

2.7.5 **Figure 3** details the peak daily HGV flows assigned to the highway network. The flows represent the maximum demand that could be experienced by a discrete link from all of the YPP principal developments (i.e. Mine and MTS construction traffic passing through the Teesside area, joined by HG Vs generated by the Harbour facilities, MTS Portal and MHF). Note that on the A1085 (link 44) adjacent to the Wilton International Complex, a maximum combined daily (two-way) total of 185 HG Vs is forecast by the assessment scenario (in accordance with **Table 6**).

2.7.6 HGV deliveries are made over an assumed standard ten hour period, which for the A1085 (link 44) equates to a rounded hourly flow of 18 two-way HG Vs.

### *Personnel traffic demand*

2.7.7 The work streams provided details of the expected resourcing requirements for the MHF, MTS Portal and Harbour facilities. **Annex 6** details the workforce loading; peak demand under the assessed scenario for the MHF, MTS Portal and Harbour facilities would be 252, 146 and 175 construction workers respectively.

2.7.8 The total construction worker numbers are further disaggregated by shifts as set out in **Annex 7**. The MTS Portal would be subject to 24hour, seven day a week shifts and the MHF and Harbour facilities

would have a typical single construction shift. In summary, **Table 7** provides details of the resourcing requirements per shift for the MHF, MTS Portal and Harbour facilities.

**Table 7** MHF, MTS Portal and Harbour shifts

	Shifts	Shift times	Employee numbers
1	MTS Portal, morning shift	6am – 2pm	42
2	MTS Portal, Day shift	6am – 7pm	24
3	MTS Portal, Back shift	2pm – 10pm	40
4	MTS Portal, Night shift	10pm – 6am	40
5	MHF, day shift	8am – 5pm	252
6	Harbour facilities, day shift	9am – 5pm	175

2.7.9 From **Table 7** it is observed that the peak of employee movements would occur in the evening (shifts 5 and 6) when a total of 427 MHF and Harbour day shift workers depart via the A1085 'Trunk Road'. Contractors would be required to adhere to a minimum 2.5 ratio of employee to vehicle; therefore, the maximum hourly traffic generation would be 171 (two-way) vehicles.

**Combined HGV and personnel peak traffic**

2.7.10 The combined peak hour (5pm-6pm) HGV and personnel YPP traffic was assigned to the highway network and is detailed in **Figure 4**. It can be noted that the A1085 (link 44) adjacent to the Wilton International Complex has a total YPP traffic demand of 18 HGVs and 171 light vehicles (two-way).

**2.8 Abnormal Indivisible Loads**

2.8.1 **Annex 8** contains a routing feasibility assessment for Abnormal Indivisible Loads (AILs) associated with the Tunnel Boring Machine (TBM) for the MTS. The assessment considers a worst case load envelope (associated with the movement of a 3.7m square, 90 tonne TBM component) and details the most suitable routes and mitigation measures to reduce the impacts. Prior to movement of such loads, full consultation would be undertaken with the highway authorities and Police to ensure delivery is scheduled to minimise delay on the highway network.

### 3 CONTROL PROCESSES AND MEASURES

#### 3.1 Introduction

3.1.1 This section outlines the control processes and measures that support and complement the transport strategy. These controls and measures are being included in the procurement process and, therefore, would be embedded in and developed throughout the construction phase.

#### 3.2 Control of Personnel Movements

3.2.1 The MHF, MTS Portal and Harbour facilities are situated in an area where sustainable transport options provide a viable option for access to site. However, it is recognised that, during the construction phase, the demographic of the workforce would be continually changing; as such this would limit the opportunity to align local transport provision and encourage mode shift.

3.2.2 In recognition of this, the transport strategy for the MHF, MTS Portal and Harbour facilities aims to introduce parking restrictions to discourage the propensity for single occupancy car travel to site, aligned to the provision public/private transport alternatives. The full range of measures proposed is discussed below.

##### *Car share/High Occupancy Vehicle (HOV)*

3.2.3 Construction workers would have to travel direct to site within a HOV to employee ratio of at least 2.5. This would be the primary travel choice for those working at the MHF, MTS Portal and Harbour facilities.

3.2.4 To encourage construction workers to car-share, a database of construction worker origins would be established and utilised to set up and keep under review car share pools and nominated drivers.

##### *Minibus services*

3.2.5 In support of the HOV policy, private vehicles (minibuses) would run on agreed routes and allow groups to travel in a HOV. Minibus services would also make local pickups (if required) from transport interchanges, such as railway stations.

##### *Guaranteed lift home*

3.2.6 A guaranteed lift home would be provided for personnel in the event that their lift fails due to unforeseen circumstances and to reassure non-designated drivers they could get home in an emergency, utilising pool cars or taxis.

##### *Parking restraint*

3.2.7 Parking would be restricted to enforce a 2.5 employee to car ratio during peak construction.

3.2.8 **Annex 9** contains preliminary calculations on required car park capacity for the MHF, MTS Portal and Harbour facilities, noting that there would be a requirement for a peak of 144 spaces for the MHF and MTS Portal and 70 spaces at the Harbour facilities. It should be noted that these figures exclude provision for visitor and disabled parking, which would be provided in addition.

- 3.2.9 All parking bays would be clearly marked, including disabled and visitor spaces, to facilitate the effective monitoring and enforcement of any 'double' parking.

***Walking and cycle facilities***

- 3.2.10 Walking and cycling to site would be supported by the provision of changing facilities, to include lockers and showers.
- 3.2.11 In addition, cycling would be further encouraged through the provision of secure and covered cycle parking facilities (quantum to be agreed with RCBC when workforce demographic established) and employees would be offered interest free loans for the purchase of cycle equipment and cycles in order to encourage the take up of cycling.

***Public transport season tickets***

- 3.2.12 In recognition of the potential for some employees to be able to use public transport as a means for travelling to work, interest free season ticket loans (for bus and rail travel) would be offered to construction workers. This would remove the high initial cost of purchasing season tickets.

***Travel packs***

- 3.2.13 A Travel Pack would be provided to all employees. The packs would include information such as details of car share schemes, walking/cycling routes, and bus and train times.

**3.3 Control of HGV movements**

***Delivery times and daily profile***

- 3.3.1 Deliveries are proposed to be undertaken within a 12 hour window, with an even distribution throughout the day to avoid excessive hourly demand. The contractors would be responsible for managing the daily demand for deliveries and exports for their own fleet and that of their supply chain partners, to ensure they comply with agreed daily traffic profiles. This would be achieved through the implementation of a booking system for deliveries in order to meet the stated objectives of the CTMP. The booking system would require the contractor and supply chain partners to pre-book slots for deliveries in advance, with only a small number of slots reserved for late changes and unplanned deliveries, thereby enabling a daily profile to be maintained within assessed levels.
- 3.3.2 The contractor would be assisted in managing the daily profile of import / export by the provision of stockpile areas at the MHF and Harbour facilities. These would facilitate advanced planning of deliveries and export, and enable a smooth import/export profile to be maintained.

***Haul route compliance***

- 3.3.3 To ensure that HGVs use the designated routes, the following measures are proposed:
- The delivery routes would be communicated by the contractors to all individuals and companies involved in the transport of materials and plant to and from site.
  - An information pack would be distributed to all individuals involved in the transport of materials. The pack would be a convenient size so it can be stored in a truck cab. The pack would include key



information on delivery routes, procedures for dealing with emergencies, and disciplinary measures for non-compliance.

- All suppliers and drivers would be required to provide details (registration numbers/markings) of their fleet to YPL. This would allow for checking and enforcement of any reported breaches of the agreed delivery routes.

### *Managing highway condition*

3.3.4 To ensure that the impact of HGV traffic would not have a long term negative impact upon the structure of the A1085, a precondition survey would be undertaken. This would comprise a visual inspection and photographic record. In addition, highway condition records would be obtained from the HA and RCBC to ascertain any asset deterioration that is of particular concern and the proposed timing of any intervention.

3.3.5 The condition surveys would be repeated annually during construction, to identify any deterioration in the highway which is attributable to this construction exercise and any remedial actions which might be required would be agreed with the highway authorities.

### *Network resilience*

3.3.6 YPP daily traffic demand is likely to impact on highway network resilience during major incidents or block the highway itself due to breakdowns or collisions. **Table 8** provides a summary of these network resilience issues and details measures proposed to mitigate these impacts.

**Table 8** Network resilience issues

Network reliance issues	Mitigation measures
Managing traffic demand during major incidents such as accidents on the highway.	YPL would liaise with local Police to establish a line of communication with regard to road traffic incidents. Should YPL be notified of an incident then the contractors would liaise direct with suppliers to suspend HGV deliveries along affected routes. Those deliveries en route from the site /suppliers that cannot be recalled can then be accommodated onsite until the incident is cleared.
Incidents involving YPP HGV traffic blocking the highway, such as, breakdowns, accidents, etc.	Contractors/Suppliers would be expected to only utilise hauliers that have existing arrangements with recovery services.

### 3.4 Driver training

- 3.4.1 It is proposed that personnel would be required to attend ‘toolbox talks’ regarding safer driving. These talks would cover topics such as safe driving techniques on the public highway and on internal site roadways.
- 3.4.2 Professional HGV and PCV drivers are required, by law, to obtain a Certificate of Professional Competence and must complete 35 hours of periodic training every five years to retain the certificate. Upon meeting this criterion drivers are issued with a Driver Qualification Card (DQC) and are required to carry it at all times while driving professionally.
- 3.4.3 YPL would offer appropriate training to drivers to help them to maintain their Certificate of Professional Competence, this training could be tailored to the address some of the challenges of driving within North Yorkshire, such as driving during adverse weather. All drivers of HGVs and PCVs would be required to present a valid DQC to security when delivering to any site.

### 3.5 Control of dust and dirt

- 3.5.1 Proposed mitigation measures for controlling dust and dirt arising from vehicle movements off-site, include providing hard surfacing at the access points, wheel washing, road sweeping and covered loads.

### 3.6 Managing Road Safety

- 3.6.1 To ensure that the impact of YPP HGV traffic would not have an adverse impact upon the safe operation of the highway network, it is proposed that a strategy to mitigate potential emerging road safety issues is embedded with the CTMP.
- 3.6.2 This would place a requirement on the contractor to record all accidents and near misses and regularly report to transport stakeholders via the YPP Liaison Group (full details of the proposed management structure are included in **Section 5**). These reports would be supported by police data on accidents and, if emerging issues were identified, proposals would be put to the YPP Liaison Group and, if approved, funding would be made available to implement targeted mitigation under an agreement with YPL.
- 3.6.3 It is anticipated intervention would not entail ‘hard’ highway engineering solutions; rather the focus is to be applied to be education, training and publicity. The types of mitigation that could be employed include:
- Additional police enforcement (e.g. extra mobile cameras on the A171).
  - Public awareness of the dangers of overtaking.
  - Training – e.g. funding some Pass Plus driving course aimed at young males.

Pursuit of these and other initiatives to improve road safety is an objective of the YPP Liaison Group, the Project, and that of YPL as a promoter of a Zero Harm Culture.

## 4 TARGETS AND MONITORING

### 4.1 Targets

4.1.1 The targets set out in this section are provisional and would be updated on the appointment of contractors; when a final draft CTMP would be produced. They serve primarily to inform the procurement process and to demonstrate the commitment made by YPL to managing HGV demand.

4.1.2 **Section 2** sets out the maximum daily and peak hour traffic movements predicted to be generated from the Harbour facilities, MHF and MTS Portal. These form appropriate targets which could be monitored at the point of entry/exit at the respective sites. It is suggested that targets should focus on peak hour traffic derivation (recognising stakeholder concerns with peak hour traffic generation). The following targets are therefore proposed.

- Maximum peak hour 18 two-way HGV movements.
- Maximum peak hour 171 two-way employee vehicle movements.

### 4.2 Monitoring Strategy

4.2.1 The HGV and construction worker movements associated with the YPP would be continuously monitored through the use of a permanent classified Automatic Traffic Counter (ATC) and/or Automatic Number Plat Recognition (ANPR) cameras positioned at the site accesses.

4.2.2 It is proposed that for the duration of the construction phase, monthly traffic count data would be collated by YPL. Undertaking this monitoring on a monthly basis would ensure that any issues are identified at an early stage and dealt with promptly; in addition discrete data could be extracted to address any stakeholder complaints.

4.2.3 Contractors would be responsible for maintaining detailed delivery schedules and these would serve to augment the traffic counts to give a complete evidence base.

4.2.4 The monitoring of personnel movements would take the form of YPL instigated spot surveys to determine car park occupancy and collation of staff feedback and stakeholder complaints.

4.2.5 It is proposed that construction workers, contractors and suppliers would be provided with an email address to allow for feedback or ideas and recommendations to address any gaps or constraints in the CTMP.

4.2.6 To help the public distinguish YPP construction traffic from other traffic on the network, and therefore effectively report any concerns, it is proposed that each vehicle would be required to display a unique identifier within the window of the cab (e.g. a red cross on a yellow background).

BLANK PAGE

## 5 CTMP MANAGEMENT STRUCTURE

5.1.1 A management structure has been developed to oversee the implementation of the CTMP and the monitoring and enforcement of construction traffic movements.

### 5.2 YPP Liaison Group

5.2.1 YPL would set up a Liaison Group (LG) and administer that group to facilitate regular liaison with relevant parties throughout the construction and operation of the development.

5.2.2 With regard to transport, the group's principal responsibility would be to review monitoring reports and direct action as necessary. Proposed LG members would include:

- York Potash Limited;
- Redcar and Cleveland Borough Council; and
- Specialist ad-hoc attendees, such as the Highways Agency, transport providers, emergency services and major developers (e.g. Forewind for Dogger Bank).

5.2.3 In addition, a contractor representation would be required to attend the meeting.

### 5.3 Local Community Input

5.3.1 Local community groups (e.g. Parish Councils, special interest groups) would be made aware of the LG as the vehicle for collating and investigating enquires from the public.

### 5.4 Travel Plan Co-ordinator


5.4.1 A Travel Plan Co-ordinator (TPC) would be appointed by YPL and contact details would be made available prior to the commencement of works. Their responsibilities would include:

- managing the implementation of the CTMP;
- reporting the monitoring of the CTMP to the LG;
- acting as a point of contact for the local community and report feedback to the LG; and
- acting as a point of contact for construction workers, sub-contractors and the general public.

### 5.5 Communication

5.5.1 The Travel Plan Co-ordinator would act as a key link between all parties involved with the CTMP. They would report on the monitoring survey data of the CTMP to the LG, as well as reporting feedback from the local community, contractors, construction workers and staff groups. They would also be responsible for communicating any corrective action taken by the LG. The proposed relationships between the parties are shown in **Diagram 1**.

Diagram 1 Proposed Management Structure



## 5.6 Review of the Strategy

5.6.1 The objectives of the review would be to assess the success of the CTMP and to identify the potential for further initiatives. The TPC would be responsible for undertaking the review and for producing a quarter year monitoring report. Successive reports would form appendices to the CTMP document available to stakeholders on request.

5.6.2 Data recorded from the monitoring process would be drawn together to produce a quarterly monitoring report, thereby allowing the TPC to identify effective / ineffective measures and the requirement for any remedial action to be undertaken to achieve the agreed targets. The results would then be reported to the LG so that it may be reviewed and any corrective action agreed.

5.6.3 The review process would also allow the appropriateness of the monitoring programme to be assessed and amendments to be proposed where necessary.

## 5.7 Quarterly Monitoring Report

5.7.1 The quarterly monitoring report would be structured based on the following headlines:

- Introduction and Background – this should provide details of the number of construction workers at each site (total and per shift), the number of parking spaces provided, and other matters.
- Results of Surveys – the TPC should detail the results of the surveys that have been undertaken against indicators defined in the CTMP, including current travel situation and target levels. These may include the levels of car sharing and the proportion of HGVs entering the MHF and Harbour facilities. Data obtained from the surveys should be included as an appendix.

- Achievements – this should include the work undertaken over the previous three month period with evidence and examples.
- Specific Measures – this should detail how all measures from the CTMP have been implemented in terms of infrastructure, policy and promotion for each specific travel mode and strategy (walking, cycling, car sharing, plus general measures and working practices). Evidence of how each measure has been implemented would be required.
- Summary – the TPC should detail whether the CTMP is on track to meet its targets and if not, why not.
- Future Plan – this should detail the CTMP for the next three month period to include any specific outcomes or desired results with any additional measures that are to be included to remediate action.

BLANK PAGE



## 6 ENFORCEMENT

### 6.1 Introduction

6.1.1 This section provides a summary of the mechanisms that would ensure that the CTMP is effectively enforced.

### 6.2 Potential Breaches

6.2.1 To ensure that the aims of the CTMP can be effectively enforced, it is important to define what would constitute a breach. It is proposed that the following would constitute a breach of the CTMP, whereby corrective measures would be required:

- Construction workers overspill parking on the public highway, rather than parking in marked bays at the MHF or Harbour facilities.
- YPP construction traffic exceeding agreed thresholds.
- YPP construction traffic operating outside of agreed hours.
- YPP construction HGVs not adhering to the agreed haul routes.
- YPP construction traffic being driven inappropriately, e.g. speeding.
- YPP construction traffic not displaying the unique identifier.

### 6.3 Corrective Process

6.3.1 On receipt of a report of a potential breach, the TPC would investigate the circumstance and compile a report for the LG. The report would outline the outcome of the investigation and what corrective action had been implemented. A three stage correction process is proposed:

- **Stage one** – This would be a formal warning.
- **Stage two** – If a further material breach is identified, the contractor would be given a further warning and required to produce an action plan to outline how the issue would be rectified and any additional mitigation measures proposed.
- **Stage three** – Should further breaches occur the contractor would be required to remove the offender from site and the contractor/supplier would receive a formal warning. Any continued breaches by individuals of the supplier/contractor may be dealt with through the formal dispute procedures of the contract.

6.3.2 Individual employee breaches would be addressed through UK employment law, whereby the three stage process outlined would form the basis for disciplinary proceedings.

### 6.4 Contract Intervention

6.4.1 Provisions of the CTMP would form part of the contractual agreement between YPL and its contractors. Each would, therefore, need to comply with required aspects of the CTMP, individually and together; examples of which are set out below:

- agreed HGV thresholds;
- the haul routes;
- the booking system;
- the monitoring regime;
- parking management;
- the AIL management; and
- the corrective measures.

BLANK PAGE


## 7 SUMMARY

- 7.1.1 The Framework CTMP supports the Harbour facilities ES **Section 12 Traffic and Transport** and TA **Section 12, Appendix 12.2** by outlining how YPP construction traffic demand would be managed by control strategies and supporting measures, monitoring, review and enforcement. The framework would be adopted through the contractor procurement process and would be developed into a full plan prior to commencement of works on site, but remain a 'living' document.
- 7.1.2 A management structure is outlined to oversee the implementation of the CTMP, including proposed monitoring, review and enforcement of construction traffic movements.

**BLANK PAGE**

# Figures

**BLANK PAGE**



- Legend:
- Study Area
  - 1 Link Designations
  - Intermediate MTS Site
  - Materials Handling Facility and Wilton MTS Site
  - Harbour Facilities


Client: York Potash Limited	Project: York Potash Project Harbour Facilities
--------------------------------	--

Title:  
Redcar and Cleveland Study Area

Part: HF	Figure: 1	Drawing No: 9Y0989-HF-CTMP-001
Rev: 0	Date: 08/12/2014	Drawn: MCP
Checked: SKT	Size: A3	Scale: 1:125,000

Co-ordinate system: British National Grid

**ROYAL HASKONINGDHV**  
INDUSTRY, ENERGY & MINING  
RIGHTWELL HOUSE  
BRETTON  
PETERBOROUGH  
PE3 8DW  
+44 (0)1733 33 44 55  
www.royalhaskoningdhv.com



- Legend:
- HGV Routes
  - ➔ HGV Route to and from Harbour Facilities
  - Routes to Harbour Facilities to be avoided by HGV's

Client:	Project:
York Potash Limited	York Potash Project Harbour Facilities


Title: Harbour Facilities Haul Route

Part:	Figure:	Drawing No:			
HF	2	9Y0989-HF-CTMP-002			
Rev:	Date:	Drawn:	Checked:	Size:	Scale:
0	08/12/2014	MCP	SKT	A3	1:25,000

Co-ordinate system: British National Grid

**ROYAL HASKONINGDHV**  
 INDUSTRY, ENERGY & MINING  
 RIGHTWELL HOUSE  
 BRETTON  
 PETERBOROUGH  
 PE3 8DW  
 +44 (0)1733 33 44 55  
 www.royalhaskoningdhv.com





Legend:

- X Link Designation
- X,XXX Daily Construction Peak Traffic (HGVs)
- Primary Routes
- Main Roads
- Secondary Roads
- Proposed MTS route
- ★ Proposed Harbour Facilities
- ★ Proposed MTS Locations
- North York Moors, National Park boundary

Client: York Potash Limited	Project: York Potash Project Harbour Facilities
--------------------------------	---

Title:  
In Combination Construction  
Peak 2015 HGV  
Daily Traffic Distribution

Part: HF	Figure: 3	Drawing No: 9Y0989-HF-CTMP-003
-------------	--------------	-----------------------------------

Rev:	Date:	Drawn:	Checked:	Size:	Scale:
0	08/12/2014	MCP	SKT	A3	NTS
1	17/03/2015	JPR	SKT	A3	NTS

Co-ordinate system: British National Grid

**ROYAL HASKONINGDHV**  
INDUSTRY, ENERGY & MINING  
RIGHTWELL HOUSE  
BRETTON  
PETERBOROUGH  
PE3 8DW  
+44 (0)1733 33 44 55  
www.royalhaskoningdhv.com



Legend:

- X Link Designation
- X,XXX Peak Hour (5pm-6pm) Personnel traffic
- X,XXX Peak Hour (5pm-6pm) HGV traffic
- Primary Routes
- Main Roads
- Secondary Roads
- Proposed MTS route
- ★ Proposed Harbour Facilities
- ★ Proposed MTS locations
- North York Moors, National Park boundary

Client: York Potash Limited	Project: York Potash Project Harbour Facilities
--------------------------------	---

Title:  
In Combination Construction  
Peak 2015 Combined Peak Hour  
5pm - 6pm Traffic Distribution


Part: HF	Figure: 4	Drawing No: 9Y0989-HF-CTMP-004
-------------	--------------	-----------------------------------

Rev:	Date:	Drawn:	Checked:	Size:	Scale:
0	08/12/2014	MCP	SKT	A3	NTS
1	16/03/2015	JPR	SKT	A3	NTS

Co-ordinate system: British National Grid


**Royal HaskoningDHV**  
*Enhancing Society Together*

**ROYAL HASKONINGDHV**  
INDUSTRY, ENERGY & MINING  
RIGHTWELL HOUSE  
BRETTON  
PETERBOROUGH  
PE3 8DW  
+44 (0)1733 33 44 55  
www.royalhaskoningdhv.com




## Annex 1

**BLANK PAGE**



NOTES  
 1. THE PROPOSED ACCESS ALTERATIONS HAVE BEEN DESIGNED IN ACCORDANCE WITH DESIGN MANUAL FOR ROADS AND BRIDGES TD16/06 VOLUME 6, SECTION 2, PART 3

KEY  
 EXISTING HIGHWAY BOUNDARY

REV	DATE	DESCRIPTION	BY	CHK	APP
3	03.12.14	DOCUMENT	RD	DJ	DJ
2	25.11.14	NOTES AND TITLE AMENDED	RD	DJ	DJ
1	20.11.14	HIGHWAY BOUNDARY ADDED	RD	DJ	DJ

REVISIONS



PROJECT  
**YORK POTASH**  
 GENERAL ARRANGEMENT DRAW NG

TITLE  
 THE YORK POTASH HARBOUR  
 FACILITES ORDER 201X  
 HARBOUR CONSTRUCTION  
 ROUTE ACCESS.  
 REGULATION 5 (2) (o)  
 DOCUMENT 3.11

HASKONINGDHV UK LTD  
 MARITIME & WATERWAYS  
 Marlborough House  
 Newcastle upon Tyne NE1 1EE  
 (0) 191 211 1300 Telephone  
 (0) 191 211 1313 Fax  
 info@haskoningdhv.com E-mail  
 www.haskoningdhv.com Internet

DRAWN	RD	CHECKED	DJ	PASSED	DJ
DATE	18.11.14	CLIENTS REF.			
SCALE AT A1	1:200	AUTOCAD REF.	9Y0989_HCA_GA-01		


DRAWING No.	9Y0989_HCA_GA-01	REVISION	3
-------------	------------------	----------	---

BLANK PAGE

## Annex 2

**BLANK PAGE**





REV	DATE	DESCRIPTION	BY	CHK	APP
E	01/01/15	ISSUED FOR INFORMATION	SA	DGB	DGB
D	01/01/15	MINOR REVISIONS	CH	DGB	MH
C	10/01/15	MINOR REVISIONS	LW	DGB	MH
B	01/01/15	ISSUED FOR INFORMATION	TF	DGB	MH
A	01/01/15	ISSUED FOR INFORMATION	LW	DGB	SM

REVISIONS



PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE SOUTHERN ROUTE - KEY PLAN REGULATION 5(2)(c) DOCUMENT 3.3A**

HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough House  
Marborough Crescent  
Newcastle upon Tyne NE1 7EE  
Tel: 0191 211 1300 Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com

DRAWN	LW	CHECKED	DGB	PASSED	SM
DATE	JAN'15	CLIENT'S REF.			
SCALE	AT A1	NTS	AUTOCAD REF.	PB1586-SK1040	


DRAWING NO.	PB1586-SK1040	REVISION	E
-------------	---------------	----------	---



NOTES

**MAJOR CROSSINGS**

MC 0 Eastern Boundary Road	- Pass over in bridge
MC 1 Highway A1085	- Pass over in bridge
MC 2 YPL 1st access road	- Pass over in bridge
MC 3 Hot metal rail	- Pass over in bridge
MC 4 NWL 2nd access road	- Pass over in bridge
MC 5 National power grid lines	- Pass under 10 m clearance
MC 6 SSI road bridge	- Pass over in bridge
MC 7 National rail way	- Pass over in bridge
MC 8 Access NWL W.T.P.	- Pass over in bridge
MC 9 Outfall	- Pass over in bridge



KEY PLAN  
SCALE 1 50000

LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROADS
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMBCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LIMITS OF DEVIATION

REV	DATE	DESCRIPTION	BY	CHK	APP
E	14/01/15	PLANNING ISSUE	LW	DGB	MH
D	14/01/15	MINOR REVISIONS	CH	DGB	MH
C	14/01/15	MINOR REVISIONS	LW	DGB	MH
B	14/01/15	ISSUED FOR INFORMATION	TF	DGB	MH
A	14/01/15	ISSUED FOR INFORMATION	LW	DGB	SM

REVISIONS




PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH  
HARBOUR FAC LITIES ORDER 201X  
CONVEYOR ROUTE PLANS  
SOUTHERN ROUTE - SHEET 1  
REGULATION 5(2)(a) DOCUMENT 3.3B**


HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marlborough House  
Marlborough Crescent  
Newcast upon Tyne NE1 1EE  
(0) 191 211 1300 Telephone  
(0) 191 211 1313 Fax  
haskoningdhv@haskoningdhv.com E-mail  
www.haskoningdhv.com Internet

DRAWN	LW	CHECKED	DGB	PASSED	SM
DATE	JAN15	CLIENT'S REF.			
SCALE AT A1	1 1000	AUTOCAD REF.	PB1586-SK1041		
DRAWING No.	PB1586-SK1041				REVISION
					E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



- LEGEND - CONVEYOR**
- TYPE 3 - OPEN CONVEYOR - 2 LEGS
  - TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
  - TRANSFER TOWER
  - ACCESS ROADS
  - CONVEYOR FOOTINGS
  - CONVEYOR AT THE QUAY

- LEGEND - EXISTING SERVICES**
- EASEMENT ZONES
  - GAS - BP CATS
  - GAS - GDF SUEZ
  - GAS - RWE
  - FIBRE OPTIC CABLE
  - MISC - DRAINS, CABLES, DUCTS
  - FOUL WATER - SEMBCORP
  - WATER - NWL
  - GAS - ABANDONED
  - ABOVEGROUND PIPELINE CORRIDOR
  - OVERHEAD POWER CABLES
  - CONVEYOR LIMITS OF DEVIATION

E	PLANNING ISSUE	LW	DGB	SM
D	MINOR REVISIONS	CH	DGB	MH
C	MINOR REVISIONS	LW	DGB	MH
B	ISSUED FOR INFORMATION	TF	DGB	MH
A	ISSUED FOR INFORMATION	LW	DGB	SM
REV	DATE DESCRIPTION	BY	CHK	APP


REVISIONS

PROJECT: YORK POTASH

TITLE: THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS SOUTHERN ROUTE - SHEET 2 REGULATION 5(2)(a) DOCUMENT 3.3C


HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough House  
Newcastle upon Tyne NE1 5EE  
Tel: 0191 211 1300  
Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com

DRAWN	LW	CHECKED	DGB	PASSED	SM
DATE	JAN'15	CLIENT'S REF.			
SCALE AT A1	1:1000	AUTOCAD REF.	PB1586-SK1042		
DRAWING No.	PB1586-SK1042	REVISION			E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



**LEGEND - CONVEYOR**

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROADS
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

**LEGEND - EXISTING SERVICES**

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMBOCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LIMITS OF DEVIATION

E	000	PLANNING ISSUE	LW	DOB	MH
D	000	MINOR REVISIONS	CH	DOB	MH
C	000	MINOR REVISIONS	LW	DOB	MH
B	000	ISSUED FOR INFORMATION	TF	DOB	MH
A	000	ISSUED FOR INFORMATION	LW	DOB	SM
REV	DATE	DESCRIPTION	BY	CHK	APP

REVISIONS


**YORKPOTASH**  
A Sirius Minerals Project

PROJECT  
**YORK POTASH**

TITLE  
THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS SOUTHERN ROUTE - SHEET 3 REGULATION 5(2)(o) DOCUMENT 3.3D


HASKONINGDHV UK LTD  
MARITIME & WATERWAYS

DRAWN	LW	CHECKED	DGB	PASSED	SM
DATE	JAN15	CLIENT'S REF.			
SCALE AT 1:1000		AUTOCAD REF.	PB1586-SK1043		
DRAWING No.	PB1586-SK1043			REVISION	E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



KEY PLAN  
SCALE 1:50000

LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROADS
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- - - EASEMENT ZONES
- - - GAS - BP CATS
- - - GAS - GDF SUEZ
- - - GAS - RWE
- - - FIBRE OPTIC CABLE
- - - MISC - DRAINS, CABLES, DUCTS
- - - FOUL WATER - SEMBORP
- - - WATER - NWL
- - - GAS - ABANDONED
- - - ABOVEGROUND PIPELINE CORRIDOR
- - - OVERHEAD POWER CABLES
- CONVEYOR LIMITS OF DEVIATION

REV	DATE	DESCRIPTION	BY	CHK	APP
E	15/01/15	PLANNING ISSUE	LW	DGB	MH
D	15/01/15	MINOR REVISIONS	CH	DGB	MH
C	15/01/15	MINOR REVISIONS	LW	DGB	MH
B	15/01/15	ISSUED FOR INFORMATION	TF	DGB	MH
A	15/01/15	ISSUED FOR INFORMATION	LW	DGB	SM

REVISIONS

PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS SOUTHERN ROUTE - SHEET 4 REGULATION 5(2)(a) DOCUMENT 3 3E**


DRAWN	DATE	CHECKED	DATE	PASSED	DATE
LW	JAN'15	DGB	JAN'15	SM	JAN'15

SCALE AT A1 1:1000  
AUTOCAD REF: PB1586-SK1044  
DRAWING No. **PB1586-SK1044**  
REVISION **E**



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



KEY PLAN  
SCALE 1:50000

LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROADS
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GOF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMBOCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LIMITS OF DEVIATION

REV	DATE	DESCRIPTION	BY	CHK	APP
E	01/15	PLANNING ISSUE	LW	DGB	MH
D	01/15	MINOR REVISIONS	CH	DGB	MH
C	01/15	MINOR REVISIONS	LW	DGB	MH
B	01/15	ISSUED FOR INFORMATION	TF	DGB	MH
A	01/15	ISSUED FOR INFORMATION	LW	DGB	SM

REVISIONS

PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS SOUTHERN ROUTE - SHEET 5 REGULATION 5(2)(g) DOCUMENT 3 3F**

HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough House  
Marborough Crescent  
Newcastle upon Tyne NE1 5EE  
Tel: 0191 211 1300  
Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com

DRAWN	DATE	CHECKED	DATE	PASSED	DATE
LW	JAN'15	DGB	JAN'15	SM	JAN'15


SCALE AT 1:1000    AUTOCAD REF: PB1586-SK1045

DRAWING No.	REVISION
PB1586-SK1045	E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



KEY PLAN  
SCALE 1:50000

- LEGEND - CONVEYOR**
- TYPE 3 - OPEN CONVEYOR - 2 LEGS
  - TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS

- LEGEND - EXISTING SERVICES**
- EASEMENT ZONES
  - GAS - BP CATS
  - GAS - GDF SUEZ
  - GAS - RWE
  - FIBRE OPTIC CABLE
  - MISC - DRAINS, CABLES, DUCTS
  - FOUL WATER - SEMBOCORP
  - WATER - NWL
  - GAS - ABANDONED
  - ABOVEGROUND PIPELINE CORRIDOR
  - OVERHEAD POWER CABLES
  - CONVEYOR FOOTINGS
  - CONVEYOR AT THE QUAY
  - CONVEYOR LIMITS OF DEVIATION


REV	DATE	DESCRIPTION	BY	CHK	APP
E	15/01/15	PLANNING ISSUE	LW	DGB	MH
D	15/01/15	MINOR REVISIONS	CH	DGB	MH
C	15/01/15	MINOR REVISIONS	LW	DGB	MH
B	15/01/15	ISSUED FOR INFORMATION	TF	DGB	MH
A	15/01/15	ISSUED FOR INFORMATION	LW	DGB	SM

REVISIONS




PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS SOUTHERN ROUTE - SHEET 6 REGULATION 5(2)(a) DOCUMENT 3.3G**



DRAWN	LW	CHECKED	DGB	PASSED	SM
DATE	JAN'15	CLIENT'S REF.			
SCALE AT A1	1:1000	AUTOCAD REF.	PB1586-SK1046		
DRAWING No.	PB1586-SK1046			REVISION	E



E	000	PLANNING ISSUE	LW	DGB	MH1
D	000	MINOR REVISIONS	CH	DGB	MH1
C	100	MINOR REVISIONS	LW	DGB	MH1
B	000	ISSUED FOR INFORMATION	TF	DGB	MH1
A	000	FIRST ISSUE	LW	DGB	RWP
REV	DATE	DESCRIPTION	BY	CHK	APP

REVISIONS



PROJECT

YORK POTASH

TITLE

THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR NORTHERN ROUTE - KEY PLAN REGULATION 5(2)(c) DOCUMENT 3.3H

HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  

 Marborough House  
 Marborough Crescent  
 Newcastle upon Tyne NE1 1EE  
 (0) 191 211 1300 Telephone  
 (0) 191 211 1313 Facsimile  
 info@haskoningdhv.com Email  
 www.haskoningdhv.com Website

DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			
SCALE	AT A1	NTS	AUTOCAD REF.	PB1586-SK490	


DRAWING NO.	PB1586-SK490	REVISION	E
-------------	--------------	----------	---





NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



KEY PLAN  
SCALE 1:5000

LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROUTES
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMBCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LATERAL LIMITS OF DEVIATION

E	1000	PLANNING ISSUE	LW	DGB	MH1
D	1000	MINOR REVISIONS	CH	DGB	MH1
C	1000	MINOR REVISIONS	LW	DGB	MH1
B	1000	ISSUED FOR APPROVAL	TF	DGB	MH1
A	1000	FIRST ISSUE	LW	DGB	RWP
REV	DATE	DESCRIPTION	BY	CHK	APP


REVISIONS

PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS NORTHERN ROUTE - SHEET 1 REGULATION 5(2)(a) DOCUMENT 3 31**


HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough Crescent  
Newcastle upon Tyne NE1 7EE  
Tel: 0191 211 1300  
Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com

DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			
SCALE AT A1	1:1000	AUTOCAD REF.	PB1586-SK491		
DRAWING NO.	PB1586-SK491	REVISION			E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROUTES
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMBCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LATERAL LIMITS OF DEVIATION


E	1000	PLANNING ISSUE	LW	DGB	MH
D	500	MINOR REVISIONS	CH	DGB	MH
C	50	MINOR REVISIONS	LW	DGB	MH
B	1000	ISSUED FOR APPROVAL	TF	DGB	MH
A	1000	FIRST ISSUE	LW	DGB	RWP
REV	DATE	DESCRIPTION	BY	CHK	APP

REVISIONS

PROJECT  
**YORK POTASH**


TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS NORTHERN ROUTE - SHEET 2 REGULATION 5(2)(c) DOCUMENT 3 JI**

DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			
SCALE AT A1	1:1000	AUTOCAD REF.	PB1586-SK492		
DRAWING No.	PB1586-SK492				REVISION
					E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROUTES
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LATERAL LIMITS OF DEVIATION

REV	DATE	DESCRIPTION	BY	CHK	APP
E	01/01/15	PLANNING ISSUE	LW	DGB	MH1
D	01/01/15	MINOR REVISIONS	CH	DGB	MH1
C	01/01/15	MINOR REVISIONS	LW	DGB	MH1
B	01/01/15	ISSUED FOR APPROVAL	TF	DGB	MH1
A	01/01/15	F RST ISSUE	LW	DGB	RWP

REVISIONS

**YORKPOTASH**  
A Sirius Minerals Project

PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITY ES ORDER 201X CONVEYOR ROUTE PLANS NORTHERN ROUTE - SHEET 3 REGULATION 5(2)(a) DOCUMENT 3.3K**

HASKONINGDHV UK LTD  
MARITIME & WATERWAYS


**Royal HaskoningDHV**

Marborough House  
Marborough Crescent  
Newcastle upon Tyne NE1 3EQ  
Tel: +44 (0) 191 211 1300  
Fax: +44 (0) 191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com


DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			

SCALE AT A1 1:1000 AUTOCAD REF. PB1586-SK493

DRAWING No.	REVISION
PB1586-SK493	E



- NOTES**
- FOR QUAY PLAN DETAILS REFER TO DRAWINGS NO. PB1586-SK41, SK43, SK122 & SK123.
- MAJOR CROSSINGS**
- |                                |                             |
|--------------------------------|-----------------------------|
| MC 0 Eastern Boundary Road     | - Pass over in bridge       |
| MC 1 Highway A1085             | - Pass over in bridge       |
| MC 2 YPL 1st access road       | - Pass over in bridge       |
| MC 3 Hot metal rail            | - Pass over in bridge       |
| MC 4 NWL 2nd access road       | - Pass over in bridge       |
| MC 5 National power grid lines | - Pass under 10 m clearance |
| MC 6 SSI road bridge           | - Pass over in bridge       |
| MC 7 National rail way         | - Pass over in bridge       |
| MC 8 Access NWL W.T.P.         | - Pass over in bridge       |
| MC 9 Outfall                   | - Pass over in bridge       |



**KEY PLAN**  
SCALE 1 50000

- LEGEND - CONVEYOR**
- TYPE 3 - OPEN CONVEYOR - 2 LEGS
  - TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
  - TRANSFER TOWER
  - ACCESS ROUTES
  - CONVEYOR FOOTINGS
  - CONVEYOR AT THE QUAY
- LEGEND - EXISTING SERVICES**
- EASEMENT ZONES
  - GAS - BP CATS
  - GAS - GDF SUEZ
  - GAS - RWE
  - FIBRE OPTIC CABLE
  - MISC - DRAINS, CABLES, DUCTS
  - FOUL WATER - SEMBORP
  - WATER - NWL
  - GAS - ABANDONED
  - ABOVEGROUND PIPELINE CORRIDOR
  - OVERHEAD POWER CABLES
  - CONVEYOR LATERAL LIMITS OF DEVIATION
  - ELECTRICAL CABLE

REV	DATE	DESCRIPTION	BY	CHK	APP
E	15/02/15	PLANNING ISSUE	LW	DGB	MH
D	15/02/15	MINOR REVISIONS	CH	DGB	MH
C	15/02/15	MINOR REVISIONS	LW	DGB	MH
B	15/02/15	ISSUED FOR APPROVAL	TF	DGB	MH
A	17/02/15	FRST ISSUE	LW	DGB	RWP


**REVISIONS**

**PROJECT**  
YORK POTASH

**TITLE**  
THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS NORTHERN ROUTE - SHEET 4 REGULATION 5(2)(a) DOCUMENT 3 3L

HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough House  
Marborough Crescent  
Newcastle upon Tyne NE1 5EE  
Tel: 0191 211 1300  
Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com

DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			
SCALE AT A1	1 1000	AUTOCAD REF.	PB1586-SK494		
DRAWING No.	PB1586-SK494	REVISION			E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



KEY PLAN  
SCALE 1 50000

LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROUTES
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMBCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LATERAL LIMITS OF DEVIATION

REV	DATE	DESCRIPTION	BY	CHK	APP
E	15/02/15	PLANNING ISSUE	LW	DGB	MH
D	15/02/15	MINOR REVISIONS	CH	DGB	MH
C	15/02/15	MINOR REVISIONS	LW	DGB	MH
B	15/02/15	ISSUED FOR APPROVAL	TF	DGB	MH
A	17/02/15	FIRST ISSUE	LW	DGB	RWP


REVISIONS

PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS NORTHERN ROUTE - SHEET 5 REGULATION 5(2)(a) DOCUMENT 3 3M**


HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough House  
Marborough Crescent  
Newcastle upon Tyne NE1 1EE  
Tel: 0191 211 1300  
Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com

DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			
SCALE AT A1	1 1000	AUTOCAD REF.	PB1586-SK495		
DRAWING No.	PB1586-SK495				REVISION
					E



NOTES

- MAJOR CROSSINGS**
- MC 0 Eastern Boundary Road - Pass over in bridge
  - MC 1 Highway A1085 - Pass over in bridge
  - MC 2 YPL 1st access road - Pass over in bridge
  - MC 3 Hot metal rail - Pass over in bridge
  - MC 4 NWL 2nd access road - Pass over in bridge
  - MC 5 National power grid lines - Pass under 10 m clearance
  - MC 6 SSI road bridge - Pass over in bridge
  - MC 7 National rail way - Pass over in bridge
  - MC 8 Access NWL W.T.P. - Pass over in bridge
  - MC 9 Outfall - Pass over in bridge



KEY PLAN  
SCALE 1:50000

LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROUTES
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP CATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUL WATER - SEMBCORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND PIPELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LATERAL LIMITS OF DEVIATION

REV	DATE	DESCRIPTION	BY	CHK	APP
E	03/03	PLANNING ISSUE	LW	DGB	MH
D	03/03	MINOR REVISIONS	CH	DGB	MH
C	03/03	MINOR REVISIONS	LW	DGB	MH
B	03/03	ISSUED FOR APPROVAL	TF	DGB	MH
A	27/02	FIRST ISSUE	LW	DGB	RWP


REVISIONS

PROJECT  
**YORK POTASH**

TITLE  
**THE YORK POTASH HARBOUR FACILITIES ORDER 201X CONVEYOR ROUTE PLANS NORTHERN ROUTE - SHEET 6 REGULATION 5(2)(a) DOCUMENT 3.3N**

HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough House  
Marborough Crescent  
Newcastle upon Tyne NE1 3EQ  
Tel: 0191 211 1300  
Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com


DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			
SCALE AT A1	1:1000	AUTOCAD REF.	PB1586-SK496		
DRAWING No.	PB1586-SK496				REVISION
					E



NOTES

MAJOR CROSSINGS

- MC 0 Eastern Boundary Road - Pass over in bridge
- MC 1 Highway A1085 - Pass over in bridge
- MC 2 YPL 1st access road - Pass over in bridge
- MC 3 Hot metal rail - Pass over in bridge
- MC 4 NWL 2nd access road - Pass over in bridge
- MC 5 National power grid lines - Pass under 10 m clearance
- MC 6 SSI road bridge - Pass over in bridge
- MC 7 National rail way - Pass over in bridge
- MC 8 Access NWL W.T.P. - Pass over in bridge
- MC 9 Outfall - Pass over in bridge



KEY PLAN  
SCALE 1:50000

LEGEND - CONVEYOR

- TYPE 3 - OPEN CONVEYOR - 2 LEGS
- TYPE 4 - OVAL ENCLOSED CONVEYOR - 2 LEGS
- TRANSFER TOWER
- ACCESS ROUTES
- CONVEYOR FOOTINGS
- CONVEYOR AT THE QUAY

LEGEND - EXISTING SERVICES

- EASEMENT ZONES
- GAS - BP GATS
- GAS - GDF SUEZ
- GAS - RWE
- FIBRE OPTIC CABLE
- MISC - DRAINS, CABLES, DUCTS
- FOUWATER - SEMBICORP
- WATER - NWL
- GAS - ABANDONED
- ABOVEGROUND P PELINE CORRIDOR
- OVERHEAD POWER CABLES
- CONVEYOR LATERAL LIMITS OF DEVIATION

REV	DATE	DESCRIPTION	BY	CHK	RWP
E	15/02/15	PLANNING ISSUE	LW	DGB	MH
D	15/02/15	MINOR REVISIONS	CH	DGB	MH
C	15/02/15	MINOR REVISIONS	LW	DGB	MH
B	15/02/15	ISSUED FOR APPROVAL	TF	DGB	MH
A	17/02/15	FRT ISSUE	LW	DGB	RWP

REVISIONS

PROJECT  
**YORK POTASH**

TITLE  
THE YORK POTASH  
HARBOUR FACILITIES ORDER 201X  
CONVEYOR ROUTE PLANS  
NORTHERN ROUTE - SHEET 7  
REGULATION 5(2)(a) DOCUMENT 3.30

HASKONINGDHV UK LTD  
MARITIME & WATERWAYS  
Marborough House  
Marborough Crescent  
Newcastle upon Tyne NE1 5EE  
Tel: 0191 211 1300  
Fax: 0191 211 1313  
Email: info@haskoningdhv.com  
www.haskoningdhv.com

DRAWN	LW	CHECKED	DGB	PASSED	RWP
DATE	FEB 15	CLIENT'S REF.			


SCALE AT 1:1000	AUTOCAD REF: PB1586-SK497
DRAWING No. PB1586-SK497	REVISION E

BLANK PAGE



## Annex 3

**BLANK PAGE**



YPL SITE BOUNDARY

PROPOSED SPOIL HEAP AND POSSIBLE ATTENUATION AREAS

TBM ASSEMBLY AREA TO BE CONFIRMED.

DOCUMENT REVIEW

<input type="checkbox"/>	CODE 1: WORK CAN PROCEED
<input type="checkbox"/>	CODE 2: REVISE TO ADDRESS COMMENTS
<input type="checkbox"/>	CODE 3: REJECTED, WORK NOT TO PROCEED
<input type="checkbox"/>	CODE 4: DOCUMENT FOR INFORMATION

SIGNED: \_\_\_\_\_ DATE: \_\_\_\_\_

NOTES:

THIS DRAWING TO BE READ IN CONJUNCTION WITH DRG No: 143022-EIA-002

REV	DATE	ISSUE STATUS DESCRIPTION	PREP	CHECK	PEM	CLIENT APPR
2	24/11/14	RE-ISSUED FOR PLANNING PURPOSES	MAS	AGH	AGH/PW	
1	24/09/14	RE-ISSUED FOR PLANNING PURPOSES	CDC	AGH	AGH/PW	
0	07/08/14	ISSUED FOR PLANNING PURPOSES	MAS	AGH	AGH/PW	TQ

DRG SIZE: A1 SCALE: 1:2500


**YORKPOTASH** YORK POTASH LIMITED

**HOME INTERNATIONAL** K HOME INTERNATIONAL LTD.  
Ingram House, Allensway, Thornaby, Stockton-on-Tees, TS17 9HA.  
(t) +44 (0)1642 765421  
(e) enquiry@khomeintl.com (w) www.khomeintl.com

THIS DRAWING IS THE PROPERTY OF YORK POTASH LIMITED AND MUST NOT BE COPIED OR LOANED WITHOUT THE PRIOR WRITTEN CONSENT OF YORK POTASH LIMITED

DRAWING TITLE: OVERALL SITE LAYOUT  
THE YORK POTASH HARBOUR FACILITIES ORDER 201X  
REGULATION 5 (2) (o)

PROJECT DRAWING No:	DOCUMENT 3.7	REVISION:	
CONSULTANT DRAWING No:	143022-EIA-001		2



BLANK PAGE

## Annex 4

**BLANK PAGE**


**YPP Master - DCO ordinal**  
**YPP - summary construction schedule - DCO**

**YORKPOTASH**  
 A Sirius Minerals Project




Activity Name





**YPP - summary construction schedule - DCO**



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Milestone

Date	Revision	Checked	Approved
17-Mar-15	Rev 1 - for inclusion with DCO submission	GM	



 Remaining Level of Effort  
 Actual Work  
 Remaining Work  
 Milestone

Date	Revision	Checked	Approved
17-Mar-15	Rev 1 - for inclusion with DCO submission	GM	



## Annex 5

**BLANK PAGE**



BLANK PAGE

## Annex 6

**BLANK PAGE**

Resource ID Name	Maps to Matt Parsons	Maps to Matt Parsons	Activity Name	Start	Finish	Person Months	Workforce Description	Year / Quarter																					
								01 Mar 15	01 Apr 15	01 May 15	01 Jun 15	01 Jul 15	01 Aug 15	01 Sep 15	01 Oct 15	01 Nov 15	01 Dec 15	01 Jan 16	01 Feb 16	01 Mar 16	01 Apr 16	01 May 16	01 Jun 16	01 Jul 16	01 Aug 16	01 Sep 16	01 Oct 16		
GENSS.General Labour Shaft Sinking	Mine	Shaft Sinking	Shaft Sinking Summary Labour			18737	Mine - Shaft Sinking	0	0	0	0	146	156	206	226	286	326	374	374	418	418	418	418	418	418	418	418	418	
GENWLF.General Labour Welfare	Mine	Civils	Construct Welfare Buildings Labour			1060	Mine - Civils	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site Preparation Shaft Pads and Ponds Labour			240	Mine - Civils	65	41	39	41	55	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site Preparation Shaft Pads and Ponds Labour			160	Mine - Civils	43	39	37	30	12	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site preparation works MHP Labour			120	Mine - Civils	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	20
GENIND.General Labour Indirect	Mine	Site Services	Overall Construction Phase Indirect Labour			5011	Mine - Site Services	27	20	19	18	53	39	52	57	72	82	94	94	105	105	105	105	105	105	105	105	110	
Total Mine						25328		134	99	95	89	265	195	258	283	358	408	468	468	523	523	523	523	523	523	523	548		
GENCIV.General Labour Civils	MHF	Civils	Construct Port MHF Civils & SMPEI Labour			0	MHF - Civils	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENMEI.General Labour ME&I	MHF	M&E	Construct Port MHF Civils & SMPEI Labour			0	MHF - M&E	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
TOTAL MHF						4477		0	0	0	0	0	0	0	0	0	0	0	0	29	38	84	147	189	252	252	252		
GENPOR.General Labour Port	Dredging	Civils	Construct Port Marine Dredging Labour			0	Dredging - Civils	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENPOR.General Labour Port	Port	Civils	Construct Port Marine Berth + Storage Labour			0	Port - Civils	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENIND.General Labour Indirect	Port	Site Services	Overall Construction Phase Indirect Labour			0	Port - Site Services	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
TOTAL PORT						2070		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
MTS (Arup estimate 20/02/14)	MTS	Supervisory	MTS Supervisory			3257	MTS - Supervisory	0	0	0	0	0	20	20	20	42	42	54	106	106	106	106	106	125	143	143	143		
MTS (Arup estimate 20/02/14)	MTS	Site Support	MTS Site Support			835	MTS - Site Support	0	0	0	0	0	15	15	15	15	15	16	20	20	20	20	20	25	30	30	30		
MTS (Arup estimate 20/02/14)	MTS	Operative	MTS Operative			8737	MTS - Operative	10	50	50	50	50	75	75	75	75	75	90	174	174	186	198	198	256	326	326	350		
Total MTS						12829		10	50	50	50	50	110	110	110	132	132	160	300	300	312	324	324	406	499	499	523		
						Totals	44704	Total Loading per Month	144	149	145	139	315	305	368	393	490	540	628	768	852	872	931	994	1118	1274	1274	1323	

KEY

Peak employee numbers per site

Resource ID Name	Maps to Matt Parsons	Maps to Matt Parsons	Activity Name	01 Nov 16	01 Dec 16	01 Jan 17	01 Feb 17	01 Mar 17	01 Apr 17	01 May 17	01 Jun 17	01 Jul 17	01 Aug 17	01 Sep 17	01 Oct 17	01 Nov 17	01 Dec 17	01 Jan 18	01 Feb 18	01 Mar 18	01 Apr 18	01 May 18	01 Jun 18	01 Jul 18	01 Aug 18	01 Sep 18	01 Oct 18	01 Nov 18	01 Dec 18	01 Jan 19
				Month 21	Month 22	Month 23	Month 24	Month 25	Month 26	Month 27	Month 28	Month 29	Month 30	Month 31	Month 32	Month 33	Month 34	Month 35	Month 36	Month 37	Month 38	Month 39	Month 40	Month 41	Month 42	Month 43	Month 44	Month 45	Month 46	Month 47
GENSS.General Labour Shaft Sinking	Mine	Shaft Sinking	Shaft Sinking Summary Labour	418	418	418	418	418	418	418	418	418	418	418	418	418	418	418	418	418	418	421	343	374	374	374	374	373	373	299
GENWLF.General Labour Welfare	Mine	Civils	Construct Welfare Buildings Labour	0	0	7	64	68	87	94	97	98	93	97	95	93	76	51	38	1	0	0	0	0	0	0	0	0	0	0
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site Preparation Shaft Pads and Ponds Labour	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site Preparation Shaft Pads and Ponds Labour	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site preparation works MHP Labour	20	20	20	20	20	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENIND.General Labour Indirect	Mine	Site Services	Overall Construction Phase Indirect Labour	110	110	111	125	127	126	128	129	129	128	129	128	128	123	117	114	105	105	105	86	86	86	86	86	86	86	67
Total Mine				548	548	557	627	633	632	641	644	645	638	643	641	639	617	587	570	523	523	526	429	460	460	460	460	459	459	366
GENCIV.General Labour Civils	MHF	Civils	Construct Port MHF Civils & SMPEI Labour	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENMEI.General Labour ME&I	MHF	M&E	Construct Port MHF Civils & SMPEI Labour	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
TOTAL MHF				252	252	252	252	252	252	252	189	189	189	147	147	126	126	84	29	29	29	29	29	29	29	29	29	29	0	
GENPOR.General Labour Port	Dredging	Civils	Construct Port Marine Dredging Labour	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENPOR.General Labour Port	Port	Civils	Construct Port Marine Berth + Storage Labour	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
GENIND.General Labour Indirect	Port	Site Services	Overall Construction Phase Indirect Labour	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
TOTAL PORT				0	0	0	0	20	80	95	145	175	175	150	165	165	165	135	135	135	135	115	60	20	0	0	0	0	0	
MTS (Arup estimate 20/02/14)	MTS	Supervisory	MTS Supervisory	161	161	197	197	197	167	137	137	136	135	135	83	23	23	18	12	12	12	12	12	8	0	0	0	0	0	
MTS (Arup estimate 20/02/14)	MTS	Site Support	MTS Site Support	35	35	45	45	45	39	33	33	33	33	33	27	15	15	12	9	9	9	9	9	6	0	0	0	0	0	
MTS (Arup estimate 20/02/14)	MTS	Operative	MTS Operative	408	408	524	524	524	460	390	390	378	366	366	296	156	156	120	72	72	72	72	72	48	0	0	0	0	0	
Total MTS				604	604	766	766	766	666	560	560	547	534	534	406	194	194	150	93	93	93	93	93	62	0	0	0	0	0	
				1404	1404	1575	1645	1671	1630	1548	1538	1556	1536	1474	1359	1124	1102	998	882	781	780	764	611	571	460	460	460	459	459	366

KEY

Peak employee numbers per site



Resource ID Name	Maps to Matt Parsons	Maps to Matt Parsons	Activity Name	01 Feb 19	01 Mar 19	01 Apr 19	01 May 19	01 Jun 19	01 Jul 19	01 Aug 19	01 Sep 19	01 Oct 19	01 Nov 19	01 Dec 19
				Month 48	Month 49	Month 50	Month 51	Month 52	Month 53	Month 54	Month 55	Month 56	Month 57	Month 58
GENSS.General Labour Shaft Sinking	Mine	Shaft Sinking	Shaft Sinking Summary Labour	299	371	200	200	200	200	200	200	200	200	200
GENWLF.General Labour Welfare	Mine	Civils	Construct Welfare Buildings Labour	0	0	0	0	0	0	0	0	0	0	0
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site Preparation Shaft Pads and Ponds Labour	0	0	0	0	0	0	0	0	0	0	0
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site Preparation Shaft Pads and Ponds Labour	0	0	0	0	0	0	0	0	0	0	0
GENSPD.General Labour SitePrep/Drift	Mine	Civils	Site preparation works MHP Labour	0	0	0	0	0	0	0	0	0	0	0
GENIND.General Labour Indirect	Mine	Site Services	Overall Construction Phase Indirect Labour	67	85	50	50	50	50	50	50	50	50	50
<b>Total Mine</b>				<b>366</b>	<b>456</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>
GENCIV.General Labour Civils	MHF	Civils	Construct Port MHF Civils & SMPEI Labour	0	0	0	0	0	0	0	0	0	0	0
GENMEI.General Labour ME&I	MHF	M&E	Construct Port MHF Civils & SMPEI Labour	0	0	0	0	0	0	0	0	0	0	0
<b>TOTAL MHF</b>				<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
GENPOR.General Labour Port	Dredging	Civils	Construct Port Marine Dredging Labour	0	0	0	0	0	0	0	0	0	0	0
GENPOR.General Labour Port	Port	Civils	Construct Port Marine Berth + Storage Labour	0	0	0	0	0	0	0	0	0	0	0
GENIND.General Labour Indirect	Port	Site Services	Overall Construction Phase Indirect Labour	0	0	0	0	0	0	0	0	0	0	0
<b>TOTAL PORT</b>				<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
MTS (Arup estimate 20/02/14)	MTS	Supervisory	MTS Supervisory	0	0	0	0	0	0	0	0	0	0	0
MTS (Arup estimate 20/02/14)	MTS	Site Support	MTS Site Support	0	0	0	0	0	0	0	0	0	0	0
MTS (Arup estimate 20/02/14)	MTS	Operative	MTS Operative	0	0	0	0	0	0	0	0	0	0	0
<b>Total MTS</b>				<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
				<b>366</b>	<b>456</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>	<b>250</b>

**KEY**

Peak employee numbers per site

**BLANK PAGE**

## Annex 7

**BLANK PAGE**

### Harbour Construction Shift Times

time period		Harbour				movements
		175				
		arrivals		departures		
00:00	01:00					0
01:00	02:00					0
02:00	03:00					0
03:00	04:00					0
04:00	05:00					0
05:00	06:00					0
06:00	07:00					0
07:00	08:00					0
08:00	09:00	100% in	175			175
09:00	10:00					0
10:00	11:00					0
11:00	12:00					0
12:00	13:00					0
13:00	14:00					0
14:00	15:00					0
15:00	16:00					0
16:00	17:00					0
17:00	18:00			Shift 1 out	175	175
18:00	19:00					0
19:00	20:00					0
20:00	21:00					0
21:00	22:00					0
22:00	23:00					0
23:00	00:00					0

### MHF Construction Shift Times

time period		MHF				movements
		252				
		arrivals		departures		
00:00	01:00					0
01:00	02:00					0
02:00	03:00					0
03:00	04:00					0
04:00	05:00					0
05:00	06:00					0
06:00	07:00					0
07:00	08:00	100% in	252			252
08:00	09:00					0
09:00	10:00					0
10:00	11:00					0
11:00	12:00					0
12:00	13:00					0
13:00	14:00					0
14:00	15:00					0
15:00	16:00					0
16:00	17:00					0
17:00	18:00			Shift 1 out	252	252
18:00	19:00					0
19:00	20:00					0
20:00	21:00					0
21:00	22:00					0
22:00	23:00					0
23:00	00:00					0

Wilton MTS Construction Employee Shifts

		Wilton		
<b>Morning shift</b>		06:00	14:00	42
<b>Day shift</b>		06:00	19:00	24
<b>Back shift</b>		14:00	22:00	40
<b>Night shift</b>		22:00	06:00	40
		arrivals	departures	
00:00	01:00			
01:00	02:00			
02:00	03:00			
03:00	04:00			
04:00	05:00			
05:00	06:00			
06:00	07:00	66	40	
07:00	08:00			
08:00	09:00			
09:00	10:00			
10:00	11:00			
11:00	12:00			
12:00	13:00			
13:00	14:00			
14:00	15:00	40	42	
15:00	16:00			
16:00	17:00			
17:00	18:00			
18:00	19:00			
19:00	20:00		24	
20:00	21:00			
21:00	22:00			
22:00	23:00	40	40	
23:00	00:00			
<b>Total</b>		146	146	

**BLANK PAGE**



## Annex 8

**BLANK PAGE**

# York Potash Project. Abnormal Indivisible Load Access Study

Prepared for  
**(York Potash Limited)**

7-10 Manor Court  
Manor Garth  
Scarborough  
Y011 3TU



Shaftsbury House, High Street,  
Eccleshall, Staffs ST21 6BZ, UK

Tel: +44 (0)1785 850411  
Fax: +44 (0)1785 851866

[www.wynnsconsultants.com](http://www.wynnsconsultants.com)  
Registered in England & Wales No. 3162297

Name	Signature	Date
Prepared by [Redacted] P [Redacted]	[Redacted]	[Redacted] 2014
Checked by [Redacted] W [Redacted]	[Redacted]	[Redacted] 2014
Approved by [Redacted] Wy [Redacted]	[Redacted]	[Redacted] 2014

**Disclaimer**

This report has been prepared for the work [Redacted] and has not been finalised or formally reviewed. As such it should be taken as an indication only of the [Redacted] and [Redacted] for [Redacted] calculations and [Redacted] should not be taken to effect Wynn's Ltd [Redacted] or [Redacted].

**Copyright and Non-Disclosure Notice**

The contents and layout of this report are the copyright of Wynn's Ltd save for any text or copy [Redacted] by [Redacted] or [Redacted] by [Redacted] Ltd. [Redacted] in the copyright in this report, it may not be copied or used without our prior written agreement [Redacted] or [Redacted].

The methodology (if any) contained in this report is provided to you in confidence and must not be disclosed or [Redacted] to the [Redacted] without written agreement [Redacted] of [Redacted]. [Redacted] an actionable breach of confidence or may otherwise prejudice our commercial interests [Redacted] to [Redacted] will, in any event [Redacted] The [Redacted] Dis [Redacted].

**Third Party Disclaimer**

Any data [Redacted] of [Redacted] part [Redacted] p [Redacted] The report [Redacted] are [Redacted] are [Redacted] client named on the front of the report. It does not in any way constitute advice to any third party [Redacted] is also [Redacted] any [Redacted] to the fullest extent lawfully permitted [Redacted] liability [Redacted] damage howsoever arising from reliance on the contents of this report. We do not however exclude [Redacted] (liability) [Redacted] our negligence [Redacted] fraud [Redacted] or [Redacted] legally exclude liability.

**Document Revisions**

No.	Date	Details
0	15.09.2014	Final Version 1
1	18.09.2014	Final Version 2



## Contents

Executive Summary	ii
1. Introduction.....	1
2. Transport Configurations.....	1
3. Route Negotiability Information .....	3
3.1. Proposed Common Route from Teesport.....	3
3.2. Proposed Route to Wilton Materials Handling Site .....	4
3.3. Proposed Route to Tocketts Lyth.....	4
3.4. Proposed Route to Lockwood Beck.....	7
3.5. Proposed Route to Lady Cross Plantation .....	8
3.6. Proposed Route to Minehead.....	11
3.7. Alternative Routes Considered .....	18
4. Road Route Structural Information .....	18
5. Summary and Conclusions .....	20
6. Drawings .....	21
7. Maps.....	22
8. Appendices.....	23
9. Selected Correspondence.....	24



## Executive Summary

The contents of this report include a review of the works undertaken by Wynns Ltd. on behalf of Royal Haskoning in respect to confirming suitable heavy load routes to five (5) locations where there is a requirement for the delivery of Tunnel Boring Machines (TBMs). The work has included a visual route inspection, swept path assessments of specific pinch points and a review of the structural status of the proposed routes to the delivery locations.

The routes detailed within the report are considered negotiable for the proposed trailers although the exact requirements for street furniture removal, police escorts and movement timings will be agreed by the appointed haulage contractor. Two specific transport arrangements have been produced which are indicative of available equipment to carry the largest TBM component, the Main Drive. It is advisable that for access to the Lady Cross Plantation at Egton Moor that the smaller 8 axle transport configuration proposed is utilised as this would be able to negotiate the turn from the A171 whereas the larger 3 bed 5 trailer would require remedial works to negotiate the turn. Both trailers are determined to be able to negotiate the routes to the other 4 sites investigated.

In terms of the structural status of the routes, Scarborough Borough Council have advised that they require the A171 Prospect Hill Bridge to be assessed before they can approve the loads. This is due to the bridge not having been assessed for heavy loads in the past.

North Yorkshire County Council has advised that upon formal notification of the movements any loads in excess of 100te will be referred to the council's structural engineers. Although no specific problems are expected on these structures it is necessary for engineers to review proposed access before movements can be permitted.

Redcar and Cleveland Council have not provided a written response to the structural enquiry to date. No specific problems have been identified but written confirmation is still being sought and will be forwarded when it is received.

The report is intended to be a summary of the Abnormal Indivisible Load (AIL) route access at the time of writing (September 2014) and is not a guarantee that the route will be cleared in the future and specific movements will need to be assessed at the time on an individual basis.



## 1. Introduction

- 1.1. The contents of this report include a review of the works undertaken by Wynns Ltd. on behalf of York Potash Ltd. in respect to confirming suitable heavy load routes to five (5) locations where there is a requirement for the delivery of Tunnel Boring Machines (TBMs). The five locations are detailed below and their locations are shown on Map 1 Sheets 1-4 attached at the rear of this report.
1. Wilton (Approximate site access location OS Reference NZ 5758 2379)
  2. Tocketts Lyth (Approximate site access location OS Reference NZ 6267 1769)
  3. Lockwood Beck (Approximate site access location OS Reference OS Ref NZ 6746 1397)
  4. Lady Cross Plantation (Approximate site access location OS Reference NZ 8172 0745)
  5. Minehead (Approximate site access location OS Reference either OS Ref NZ 8963 0443 or OS Ref NZ 8922 0547)
- 1.2. It is expected that the loads proposed will be able to be moved at Special Types General Order (STGO) Categories 2 and 3 and are able to be transported at a gross weight of less than 150te and as such will not require formal Special Order movement permissions as the gross vehicle weight will be less than 150te. Further information on the legislative requirements for AILs can be made available if required.
- 1.3. As the load is expected to be carried at STGO it is not specifically required that it is transported to the nearest available port of access. However, it is presently expected that TBM components will be delivered to Teesport Docks from Europe due to Teesport's proximity to the development area. It is reasonable to assume that access via the UK motorway and trunk road network at STGO Category 3 to the general Teesside area can also be achieved, although this would be subject to formal notifications at the time of requirement. Access to the 5 potential site locations is considered from Teesport Docks.
- 1.4. Marine access at Teesport is not considered as the port is well established for heavy lift deliveries and no problems are anticipated with regard to access within the port.
- 1.5. This document does not constitute a formal agreement for movement. Any future movement to the tunnelling sites within STGO Regulations will require the appointed haulage contractor to notify the relevant statutory authorities.
- 1.6. The report is intended to be a summary of the Abnormal Indivisible Load (AIL) route access at the time of writing (September 2014) and is not a guarantee that the route will be cleared in the future and specific movements will need to be assessed at the time on an individual basis.

## 2. Transport Configurations

- 2.1. It is understood that the TBMs are to be stripped down to their minimum component size without undue expense or damage prior to delivery and the various components are advised as being as shown in Table 1.



**Table 1.** TBM Components to be considered.

Designation	Weight (te)	Length (m)	Width (m)	Height (m)
1. Cutter Head (inner part)	42.90	3.90	1.75	3.90
2. Main Drive	90.00	3.70	3.70	3.70
3. Swischenrohr (main Part)	35.00	8.00	2.40	2.40
4. Guide Tube	40.00	11.00	3.00	3.40
5. Gripper shoe (Part 1)	30.00	3.00	2.50	1.60
6. Gripper shoe (Part 2)	30.00	3.00	2.50	1.60

- 2.2. Due to the size of the items detailed in Table 1 it is possible to transport within the Special Types General Order (STGO) regulations as the gross load will be less than 150te. It will therefore not be necessary to comply with legislation regarding Special Order movements, unless structural limitations on any route identified in the future require larger trailer arrangements (for example to reduce axle loadings) to deliver to site. The loads, although still categorised as an AIL, and therefore are not in need of Special Order permissions and therefore is not directed by the HA to be delivered via the nearest port of delivery. Further information on the legislative requirements for AIL notifications can be made available if required.
- 2.3. It is reasonable to expect that the TBMs could be delivered to any suitable east coast from mainland Europe via conventional ferry services, potentially to established locations such as Immingham or Hull Docks, from which point the UK motorway and trunk road network would be used to access the general Teeside area. However, this study considers Teesport due to its proximity. Notwithstanding other ports may be equally applicable.
- 2.4. There are numerous haulage contractors with equipment able to carry the loads within STGO Category 3. Two transport drawings have been produced by Wynns which are representative of potential carrying arrangements that could be used have been produced in consideration of the most onerous component which is considered to be the Main Drive at 90te nett weight. These arrangements are:
- Drawing Number RH-YPP-TC01 3 bed 5 trailer at 144te gross.
  - Drawing Number RH-YPP-TC02 8 axle goose neck trailer at 132te gross
- 2.5. The 3 bed 5 trailer has the ability of keeping the loaded travelling height to a minimum, and with a longer wheelbase, can be preferred by structure engineers should this become necessary due to route constraints. The disadvantage of the 3 bed 5 is it is less negotiable than a straight multi axle bogie, as is shown with the neck 8 arrangement, which has a smaller overall length. The neck 8 arrangement is that which is selected as appropriate to negotiate the routes considered.
- 2.6. In addition to the Main Drive, the other items will be AILs, although of smaller requirements. All other items will fall into STGO categories 2 and 3 and as such, all fall within the envelope of the Main Drive which is specifically discussed within this report. In terms of the other components, the potential loading arrangements detailed in Table 2 could be considered as appropriate delivery vehicles.



**Table 2. TBM Components Typical Transport Arrangements**

<b>Designation</b>	<b>Typical Vehicle Required for delivery</b>
Cutter Head (inner part)	3 or 4 axle low loading trailer
Main Drive	3 bed 5 trailer or 8 axle goose neck
Swischenrohr (main Part)	3 or 4 axle semi low loading trailer
Guide Tube	3 or 4 axle semi trailer
Gripper shoe (Part 1)	2 or 3 axle semi trailer
Gripper shoe (Part 2)	2 or 3 axle semi trailer

### 3. Route Negotiability Information

#### 3.1. Proposed Common Route from Teesport

- 3.1.1. The exit from Teesport is negotiable for all of the proposed loads. There will be a need to arrange for access within the port and of the port exit but this is not expected to be restrictive as the port is well established for handling project cargo.
- 3.1.2. The A171 from the A174 to the south of Middlesbrough is required to access all of the sites, with the exception of the Wilton Materials handling site which is adjacent to Teesport. The following notes and photographs show the routes and any specific areas of concern to each of the 5 delivery locations. The proposed routes considered are based on the need to access 5 potential locations by road at STGO Categories 2 and 3 from Teesport Docks and these options are reflected in the routes detailed on the following pages.
- 3.1.3. The report highlights the areas of concern within Sections 3.2 to 3.7. Any areas not specifically mentioned are assessed to be accessible by Wynns for the proposed loads.
- 3.1.4. It should be noted that as the loads considered in these investigations are to be delivered at Special Types General Order (STGO), it is possible that the police will allow private self-escorts to be arranged by the appointed haulier. This will only be acceptable where the load can traverse the highway in the conventional fashion. If any areas require traffic regulations to be violated to enable access, it is expected that a police escort will be required. The exact requirements for movement of the load will be in need of confirmation as part of the legal STGO notification process prior to delivery by the appointed haulage contractor but we would recommend a police escort be present.
- 3.1.5. Cleveland Police and North Yorkshire Police have been consulted as to the suitability of the proposed routes. Cleveland Police have advised (email 27.08.14) that they do not have any concerns in respect to the proposed routes but have offered no specific comment on escorting requirements.
- 3.1.6. North Yorkshire Police have advised (emails 18.08.14 & 19.08.14) that they do not have any objections to these loads travelling along any of these proposed routes and they have also provided an automatic response to our enquiry which details their standard escort requirements for AILs. This is included within the correspondence section of this report. The main points to note are that Self Escorting is required for loads in excess of 80te gross and that

a Police Escort will be provided if the size of the load, or the route to be taken, determine that it requires a police escort (e.g. where traffic control or closure of roads will be required). Wynns would recommend that the Main Drive is moved under Police escort as there will be sections where the whole road width is utilised by the AIL vehicle.

### 3.2. *Proposed Route to Wilton Materials Handling Site*

#### **Route 1 (Refer to Map 1 Sheet 1 of 4)**

Exit Teesport Docks via A1053 Tees Dock Road

Turn left A1085 Trunk Road

Turn right at roundabout and enter Wilton site at OS Ref NZ 5758 2379



**Photograph 1.** Exit from A1085 roundabout to Wilton site.

3.2.1. Access to the Wilton site is negotiable for the proposed loads without difficulty.

### 3.3. *Proposed Route to Tocketts Lyth*

#### **Route 2 (Refer to Map 1 Sheet 1 of 4)**

As Route 1 to A1053

Continue A1053 Greystones Road

Turn right A174

Turn left A171 Ormesby Bank

Turn left A171 Middlesbrough Road

Turn left A173

Turn right to potential site access at OS Ref NZ 6267 1769



**Photograph 2.** Exit slip from A174 to A171. Negotiable.

- 3.3.1. The turn from the A174 onto the A171 shown above is negotiable for the TBM. The A171 then climbs uphill and although there are no problems for the TBMs. Wynns considers this incline accessible for the proposed transport arrangements. In the event that weather conditions were poor then additional tractor units could be utilised to assist.
- 3.3.2. The left turn at the A171/A1043 roundabout shown in photograph 3 is negotiable with the removal of centre island street furniture prior to the roundabout approach.



**Photograph 3.** A171/A1043 roundabout. Load moves away from camera and turns left. Low level kerb and removeable street furniture enable use of full road width.

- 3.3.3. The roundabouts on the A171 in the vicinity of the Guisborough bypass are all negotiable for the proposed loads.
- 3.3.4. The left turn from the A171 onto the A173 is negotiable for the proposed loads.



**Photograph 4.** A171/A173 roundabout. Left for Tocketts Mill. Straight on for other sites. Negotiable.



**Photograph 5.** A173/B1269 Tocketts Mill straight on. Caution camber to be noted by haulier. Could be contraflowed if required to avoid camber.



**Photograph 6.** Tocketts Mill site access looking east. Load moves away from camera. New access road to be constructed on the right.

3.3.5. The proposed new access road will need to be designed to be considerate of the proposed loads but in general access to the Tocketts site is negotiable for the proposed loads without difficulty.

### 3.4. *Proposed Route to Lockwood Beck*

#### **Route 3 (Refer to Map 1 Sheet 2 of 4)**

As Route 2 to A171/A173 roundabout

Continue A171 via Whitby Road, Fancy Bank, Brick Brow Road

Turn left Swindale Lane to potential site access at OS Ref NZ 6746 1397



**Photograph 7.** A171 approach to Aysdale Gate. Steep gradient.



**Photograph 8.** A171 approach to Aysdale Gate. Load moves away from camera on a steep gradient. Wynns considers this incline accessible for the proposed transport arrangements. In the event that weather conditions were poor then additional tractor units could be utilised to assist. Load would be taking up full width of carriageway at slow speed.



**Photograph 9.** View looking south on A171 at existing road layout. Load moves away from camera. New access road to be constructed on the left.



**Photograph 10.** Proposed site access to Lockwood Beck. New road proposed to enter from left.

- 3.4.1. The proposed new access road will need to be designed to be considerate of the proposed loads. In general access to the Lockwoods Beck site area is negotiable for the proposed loads without difficulty subject to the new access road construction layout being confirmed.

### 3.5. *Proposed Route to Lady Cross Plantation*

#### **Route 4 (Refer to Map 1 Sheet 3 of 4)**

As Route 3 to Swindale Lane

Continue A171 to Egton Low Moor

Turn right at OS Ref NZ 8231 0834 signed to Egton

Turn right to potential site access at OS Ref NZ 8172 0745



**Photograph 11.** A171 Blind summit before B1266. Load moves away from camera. Caution required.

- 3.5.1. The A171 is otherwise negotiable for the loads although there are sections where the entire road width will be required and therefore it is recommended that a police escort is utilised.
- 3.5.2. The right turn at Egton Moor (OS Ref NZ 8231 0833) for access to the Lady Cross Plantation (Photograph's 12-14) has been shown in Swept Path Assessment Drawing Numbers RH-YPP-SP01a and RH-YPP-SP01b. These show that the larger 3 bed 5 transport arrangement is not able to negotiate the turn within the existing highway. Remedial works would be necessary for this larger transport configuration to access the turn which for a one off AIL could be of a temporary nature, such as plating the inside or outside of the turn to enable overrun by the vehicle. However, the smaller 8 axle transport arrangement is shown as able to negotiate the turn within the existing carriageway without remedial works.
- 3.5.3. Should the turn be upgraded as part of any wider improvement scheme associated with general construction traffic access then the access would be improved on its current situation but if it is not improved, the smaller 8 axle arrangement is shown as being able to negotiate the turn with full occupation of the highway in its current alignment.



**Photograph 12.** A171/Egton Low Moor junction for access to Lady Cross Plantation. Load moves away from camera and turns right.



**Photograph 13.** A171/Egton Low Moor junction for access to Lady Cross Plantation. Load approaches from left and turns right towards camera.



**Photograph 14.** A171/Egton Low Moor junction for access to Lady Cross Plantation. Load approaches camera and turns right.



**Photograph 15.** Approach to Lady Cross Plantation prior to right bend. Full road width required.





**Photograph 16.** Lady Cross Plantation access looking west. The proposed new access road will need to be designed to be considerate of the proposed loads.

### 3.6. *Proposed Route to Minehead*

#### **Route 5 (Refer to Map 1 Sheet 4 of 4)**

As Route 4 to Egton Low Moor

Continue A171 via Whitby, Hawsker and Normanby

Turn right B1416

Turn right to potential site access at either OS Ref NZ 8963 0443 or OS Ref NZ 8922 0547

- 3.6.1. The A171 is negotiable for the loads to Whitby although there are sections where the entire road width will be utilised and therefore it is recommended that a police escort is used.
- 3.6.2. There is a new roundabout on A171 at the approach to Whitby adjacent to a new Park and Ride facility. The alignment of this roundabout leads itself to the proposed loads contra flowing the roundabout to assist access. This would require to be undertaken under police escort.



**Photograph 17.** New Roundabout on A171 at north entry to Whitby adjacent to new Park and Ride facility. Load approaches camera. Possible contra flow suggested.



**Photograph 18.** Roundabout on A171 at B1416 junction. Load moves away from camera.



**Photograph 19.** Roundabout on A171 at B1416 junction reverse angle. Load approaches camera.  
Drawing Number RH-YPP-SP02 refers.

- 3.6.3. The swept path assessment drawing RH-YPP-SP02 shows that the Main Drive is able to negotiate the A171/B1416 roundabout shown in photographs 19 and 20 within the existing highway without remedial works.
- 3.6.4. The A171/A714 junction at Prospect Hill would require street furniture removal if accessed in the conventional fashion for the Main Drive TBM. It is recommended that the junction is contraflowed via the northbound slip road to assist with access and avoid the need for any street furniture removal.



**Photograph 20.** A171/A174 Prospect Hill junction in Whitby. Contraflow recommended on the northbound slip road to avoid removal of street furniture if the load was to travel in a conventional fashion.



**Photograph 21.** A171/A174 junction in Whitby. Contraflow recommended on the northbound slip road. Load moves away from camera in contraflow via slip road to right of photograph.



**Photograph 22.** A171/A174 junction in Whitby looking north. Contraflow recommended on the northbound slip road. Load approaches camera in contraflow.



**Photograph 23.** Airy Hill Footbridge on A171 looking south shows signs of previous bridge strikes.

- 3.6.5. North Yorkshire County Council have highlighted (email dated 18.08.14) that Airy Hill footbridge has an advised headroom of 5.2m. However they have advised caution with regard to access as the road slopes downhill after the bridge. Following the route survey the bridge is not expected to be restrictive to the proposed loads. For the highest component (Cutter Head at 3.9m) the loads would be transported on low loader arrangements and the Main Drive could be carried on the 3 bed 5 transport configuration for travel south to the Minhead site.



**Photograph 24.** A171 Whitby New Bridge at OS Reference NZ 101 899 over the River Esk looking south.



**Photograph 25.** A171 Helredale Road looking south leaving Whitby. Load moves away from camera. 5m clearance between lights and railings. Negotiable.

3.6.6. There are other areas on the exit from Whitby where street furniture is within the centre of the road. These are not restrictive to the proposed loads and are considered to be negotiable.



**Photograph 26.** The series of bends known as Normanby Bends are all negotiable for the proposed loads. Load moves away from camera.



**Photograph 27.** The series of bends known as Normanby Bends are all negotiable for the proposed loads.

- 3.6.7. Full occupation of the road throughout the section of road at Normanby Bends will be required and it is recommended that this is undertaken with a police escort to assist with traffic management. The exact requirements for this would be arranged upon formal notification of movement by the appointed haulage contractor. It should be noted that as discussed in Section 4, North Yorkshire Police have made no specific observations on the route and are in principle happy that it is accessible for the proposed loads. However, the exact escort requirements and movement timings will need to be discussed with the police in more detail prior to delivery. No specific swept path assessment drawings have been constructed of this section of bends on the A171 as they are considered to be negotiable for the proposed loads.



**Photograph 28.** A171/B1416 junction looking south. Load comes from behind camera and turns right.



**Photograph 29.** A171/B1416 junction reverse angle.

- 3.6.8. The swept path assessment drawing RH-YPP-SP03 shows that the Main Drive component on the larger 3 bed 5 transport configuration is able to negotiate the A171/B1416 junction within the existing carriageway alignment. It is understood that the junction may be widened to accommodate general construction traffic and this would further assist with AIL access but is not specifically necessary for the AILs.



**Photograph 30.** Minehead site access 1. Load comes from behind camera and turns right into site via new access road to be developed.



**Photograph 31.** Bend between the two Minehead access points. Load moves away from camera. Negotiable.



**Photograph 32.** Minehead access 2. Load comes from behind camera and turns right into site via new access road to be developed.

3.6.9. It is understood that two potential locations remain under consideration as the potential TBM entry point at Minehead. Access to both is feasible for the proposed loads subject to the final new access design being constructed to enable access.

3.6.10. Oakley Bank makes the route from the north via the B1416 and Ruswarp unsuitable and not worthy of further consideration. There are issues with gradients and also negotiability and structural capacity over the rail and river crossing.

### 3.7. *Alternative Routes Considered*

3.7.1. An alternative to the use of the A171 on the route detailed within 4.1 was initially proposed and has been inspected. This is as described below:

#### **Route 6 (alternative access to A171 from A174)**

As route 2 to A174 then continue west to A172 junction

Turn left A172 Stokesley Road

Continue A172 Dixons Bank

Continue A1043

Turn right A171 and continue as per other routes

3.7.2. Although this route could be accessible if required it is less preferable to the route previously highlighted in terms of physically negotiability and also a longer distance through urban areas and as such would be more disruptive to other road users. Although further information can be provided on this route if necessary, it is not recommended for TBM delivery at this stage and therefore is not considered further within this report.

## 4. **Road Route Structural Information**

4.1. The proposed routes considered to each site detailed in Section 3 were also submitted to all statutory highway and structural authorities for consideration in terms of their structural capacity to accommodate the largest AIL associated with the development, the Main Drive. The responses of these agencies are summarised below.

4.2. The routes have been cleared by the following structural authorities.

- The Highways Agency Historical Railways Estate
- The Canal & Rivers Trust
- Network Rail
- A19 Dishworth to Tyne tunnel DBFO (Area 26)

4.3. Redcar and Cleveland Council have not provided a written response that the route is acceptable to date. Although no major concerns are envisaged, confirmation of this is still being sought and will be forwarded as and when it is received.

4.4. North Yorkshire County Council have advised (emails 18.08.14) on the structural status of the routes to the Lady Cross Plantation and Minehead sites.



- 4.5. Route 4 crosses Scaling Dam Bridge on the A171 at OS Reference NZ 754 129 (Map 1 Sheet and 3 of 4) which is a 4.5m single span masonry arch/concrete portal frame structure. This will need to be assessed at the time of movement, particularly for the 13t axles on the 144t vehicle but is expected to be acceptable.
- 4.6. Route 5 requires the loads to cross Scaling Dam Bridge as described above and also Whitby New Bridge at OS Reference NZ 899 101 (Map 1 Sheet 4 of 4). This is a 7 span bridge which is expected to be feasible for the proposed loads but again this will need to be confirmed by council engineers at the time of movement.
- 4.7. Clarification has been sought from Jacobs, who manage the initial AIL notification process on behalf of North Yorkshire County Council, as to what is meant by the possible need for assessment of the identified structures and whether it is necessary for detailed load assessments and inspections to be undertaken. Jacobs has verbally advised that the standard procedure is for any load in excess of 100te to be referred to North Yorkshire County Council's structural engineers for comment. In the case of the bridges on the A171 no restrictions to movement are expected but this would only be confirmed upon formal application for movement.
- 4.8. In addition to the two North Yorkshire County Council structures discussed above, the council have advised that Prospect Hill Bridge located at OS Reference NZ 893 103 in Whitby (Map 1 Sheet 4 of 4) is unusually owned by, and therefore the responsibility of, Scarborough Borough Council rather than North Yorkshire County Council as the highway authority. This structure is a large masonry arch bridge over a redundant railway, now a cycle route. The proposed loaded trailer configurations have been forwarded to Scarborough Borough Council and they have advised (various emails attached) that it will be necessary for an assessment to be undertaken to confirm the loads proposed are able to cross the bridge.
- 4.9. Scarborough Borough Council have advised (email 02.09.14) that they require a third party assessment to be undertaken to confirm whether the bridge is able to accommodate the proposed loads. The bridge has never to our knowledge been assessed beyond Construction & Use (44te) and therefore has never been assessed for Abnormal Indivisible Loads (AIL) and the council wishes for this to be undertaken before they confirm it is acceptable.
- 4.10. The council have provided the most recent (December 2013) Principle Inspection of the bridge for information and reference and this is attached at the rear of the report as Appendix 1.
- 4.11. No specific concerns have been highlighted in respect to the bridge but it is not possible to confirm its suitability for the loads without the assessment.
- 4.12. Should an assessment of Prospect Hill Bridge find that the structure is not capable of supporting the loads as here presented, there are several alternatives available to minimise or obviate loading into the structure, including the use of a larger trailer or possibly temporary strengthening through plating or over bridging. Wynns have much experience of engineering different solutions and in the event of any problem with existing capacity are confident that an appropriate temporary measure can be employed.

## 5. Summary and Conclusions

- 5.1. It is expected that the TBM loads proposed will be able to be moved at Special Types General Order (STGO) Category and be transported at a gross load of less than 150te and as such will not require formal Special Order movement permissions. It is therefore possible that potential delivery would be from any east coast port, although at present it is understood Teesport is the preferred entry point to the UK.
- 5.2. The main arterial routes to all general site areas are considered negotiable for the proposed loads.
- 5.3. Access to the Wilton Materials Handling site is negotiable for the proposed loads.
- 5.4. The Tockets Lyth and Lockwood Beck sites are to have new access road layouts constructed from the A173 and A171 respectively. The new layouts should be considerate of AIL access requirements. Access to these locations is achievable via the existing public road network.
- 5.5. Access to the Ladywood Plantation will require that the smaller of the 2 potential configurations is utilised which is the 8 axle trailer due to the alignment of the turn of the A171 at Egton. Alternatively, if remedial works are made to the turn, the larger 3 bed 5 axle trailer would also be able to negotiate to this site.
- 5.6. Access to the Minehead site has considered the turn from the A171 to the B1416. The swept path assessment drawing produced of this location shows that the turn is negotiable for the proposed loads.
- 5.7. Minehead has two potential access locations under consideration and both are accessible for the proposed loads in terms of the approach via the public highway.
- 5.8. North Yorkshire County Council has advised that upon formal notification of the movements any loads in excess of 100te will be referred to the council's structural engineers but no specific problems are expected.
- 5.9. It should be noted that the Prospect Hill Bridge in Whitby is under the ownership of Scarborough Council which is unusual in that they are not the highway authority and are not a statutory consultee for AIL notifications. Therefore it is advisable that upon formal notification that Scarborough Council are approached separately to confirm the loads are acceptable on Prospect Hill Bridge.
- 5.10. Scarborough Borough Council have advised as part of these investigations that they require the A171 Prospect Hill Bridge to be assessed before they can approve the loads. This is due to the bridge not having been assessed for heavy loads in the past. An estimated cost of £4,000 has been provided from Scarborough Borough Council's structural engineers for this work. Scarborough Borough Council have advised that they would be willing to accept structural assessments undertaken by suitably qualified third party consulting engineers.
- 5.11. Prior to delivery it will be necessary for the appointed haulage contractor to confirm the route by way of the standard STGO Category notification process.



## 6. Drawings




Shaftsbury House, High Street,  
Eccleshall, Staffs ST21 6BZ, UK


Tel: +44 (0)1785 850411  
Fax: +44 (0)1785 851866

[www.wynnslimited.com](http://www.wynnslimited.com)  
Registered in England & Wales No. 3162297


**BLANK PAGE**




End Elevation



Side Elevation - 3 Axle Bed 5 Axle Trailer - Concept Model Only  
Indicative 90Te Main Drive Component



Plan View - 3 Axle Bed 5 Axle Trailer - Concept Model Only  
Indicative 90Te Main Drive Component



Load Table	
3 Axle Bed 5 Axle Trailer	
Self Weight of Load	90,0 Te
Self Weight of Trailer	Say 36,0 Te
Self Weight of Tractor(s)	14,0 Te
Self Weight of Aux, Steelwork	Say 4,0 Te
Total Combined Weight	144,0 Te
Load Per Axle Line	13,0 Te
Load Per Wheel	1,63 Te
Overall Ground Bearing Pressure	3,61 Te/m <sup>2</sup>
Tyre Contact Patch (say)	300mm x 180mm
Tyre Pressure	140psi / 9bar
Tractor (14Te)	
Front Axle	6,0 Te
Second Steer	8,0 Te
Rear Axle	13,0 Te
Rear Axle	13,0 Te

Actual dimensions, including axle spacing and mean running height, may vary slightly depending on manufacturer of trailer deployed.

All linear measures in millimetres unless stated otherwise.

Indicative TBM Component drawing shown only.

Rev.	Date	Amendments
B		
A		
O	15/08/14	Issued for comment
		Revisions

Prepared by: **Wynns LTD**  
Independent Transportation Consultants  
Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ  
Tel: (01785) 850411 Fax: (01785) 851886

Client: **Royal HaskoningDHV**  
Rightwell House  
Bretton  
Peterborough  
PE3 8DW

Project: **Main Drive Transportation**

Title: **Main Drive**  
Indicative Transport Configuration  
3 Axle Bed 5 Axle Trailer  
Showing Minimum Turning Radii


Drawing status: **Final Report**

Scale (A3): **1:125**  
Drawn by: **DJT**  
Checked by: **MJC**

Dwg. No: **RH-YPP-TC01**  
Sheet: **1 of 1**  
Rev: **0**


Wynns Limited. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.

P:\Clients\Existing Clients\Royal Haskoning\14-798 York Potash Project\TC01.dwg




End Elevation

Side Elevation - 8 Axle Goose Neck Trailer - Concept Model Only  
Indicative 90Te Main Drive Component



Plan View - 8 Axle Goose Neck Trailer - Concept Model Only  
Indicative 90Te Main Drive Component



Minimum turning Radii  
8 Axle Goose Neck Trailer Concept Model Only  
Indicative 90Te Main Drive Component

Load Table	
8 Axle Goose Neck Trailer	
Self Weight of Load	90,0 Te
Self Weight of Trailer	Say 24,0 Te
Self Weight of Tractor(s)	14,0 Te
Self Weight of Aux, Steelwork	Say 4,0 Te
Total Combined Weight	132,0 Te
Load Per Axle Line	11,8 Te
Load Per Wheel	1,48 Te
Overall Ground Bearing Pressure	3,0 Te/m <sup>2</sup>
Tyre Contact Patch (say)	300mm x 180mm
Tyre Pressure	140psi / 9bar
Tractor (14Te)	
Front Axle	6,0 Te
Second Steer	8,0 Te
Rear Axle	11,8 Te
Rear Axle	11,8 Te

Actual dimensions, including axle spacing and mean running height, may vary slightly depending on manufacturer of trailer deployed.

All linear measures in millimetres unless stated otherwise.

Indicative TBM Component drawing shown only.

Rev.	Date	Amendments
B		
A		
O	15/08/14	Issued for comment

Prepared by: **Wynns LTD**  
Independent Transportation Consultants  
Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ  
Tel: (01785) 850411 Fax: (01785) 851886

Client: **Royal HaskoningDHV**  
Royal Haskoning DHV  
Rightwell House  
Bretton  
Peterborough  
PE3 8DW  
Enhancing Society Together

Project: **York Potash Project**

Title: **Tunnel Boring Machine Main Drive Indicative Transport Configuration 8 Axle Goose Neck Trailer Showing Minimum Turning Radii**

Drawing status: **Final Report**

Scale (A3): **1:125**  
Drawn by: **DJT**  
Checked by: **MJC**



Dwg. No: **RH-YPP-TC02**  
Sheet: **1 of 1**  
Rev: **0**

Wynns Limited. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.

P:\Clients\Existing Clients\Royal Haskoning\14-798 York Potash Project\TC02.dwg



**Swept Path Assessment**  
Main Drive Component Transport Configuration  
Constructed from OS Mastermap data  
Scale: 1/500




**Indicative Swept Path Assessment**  
Main Drive Component Transport Configuration  
Google Licence Ref: JCPM2Z1ICKENWEQ



**Legend:**

- TBM Main Drive Component Transport Configuration, Minimum turning arrangements. See Drawing Ref. RH-YPP-TC01
- Extent of Vehicle Track
- Extent of Over-sail
- Vehicle Track outside of carriageway
- Over-sail outside of Highway
- Vehicle track outside of Highway



Mastermap data indicates that overrun of the inside verge is necessary. Ground strengthening and temporary removal/repositioning of the bollards and road sign to the inside of the turn would be required. Prior to any ground strengthening remedial works, underground service checks would be required. Note. Assessment carried out using automatic steering. Maneuverability can be improved with the application of manual steering.

B		
A		
O	11/09/14	Issued for comment
Rev.	Date	Amendments
		Revisions
Prepared by: <b>Wynns LTD</b> Independent Transportation Consultants Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ Tel: (01785) 850411 Fax: (01785) 851886		
Client: <b>Royal HaskoningDHV</b> Royal Haskoning DHV Rightwell House Bretton Peterborough PE3 8DW Enhancing Society Together		
Project: <b>York Potash Project</b>		
Title: <b>Swept Path Assessment</b> Right Turn from A171 onto Unclassified Road towards Egton Considerate of TBM Main Drive Component Transported on 3 Bed 5 Axle Trailer Approximate OS Grid Reference: NZ 8229 0835		
Drawing status:		Final Report
Scale (A3): 1:500	Drawn by: DJT	Checked by: MJC
Dwg. No: RH-YPP-SP01	Sheet: 1 of 1	Rev: 0
Wynns Limited. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.		
P:\Clients\Existing Clients\Royal Haskoning\14-798 York Potash Project\Egton.dwg		



**Swept Path Assessment**  
Main Drive Component Transport Configuration  
Constructed from OS Mastermap data  
Scale: 1/500



**Indicative Swept Path Assessment**  
Main Drive Component Transport Configuration  
Google Licence Ref: JCPM2Z1ICKENWEQ



Crown Copyright. All rights reserved. Licence No AL100035894

**Legend:**

- TBM Main Drive Component Transport Configuration, Minimum turning arrangements. See Drawing Ref. RH-YPP-TC02
- Extent of Vehicle Track
- Extent of Over-sail
- Vehicle Track outside of carriageway
- Over-sail outside of Highway
- Vehicle track outside of Highway



B		
A		
O	11/09/14	Issued for comment
Rev.	Date	Amendments
		Revisions

Prepared by: **Wynns LTD**  
Independent Transportation Consultants  
Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ  
Tel: (01785) 850411 Fax: (01785) 851886

Client: **Royal HaskoningDHV**  
Royal Haskoning DHV  
Rightwell House  
Bretton  
Peterborough  
PE3 8DW  
Enhancing Society Together

Project: **York Potash Project**

Title: **Swept Path Assessment**  
Right Turn from A171 onto Unclassified Road towards Egton  
Considerate of TBM Main Drive Component Transported on 8 Axle Goose Neck Trailer  
Approximate OS Grid Reference: NZ 8229 0835

Drawing status: **Final Report**

Scale (A3): **1:500**  
Drawn by: **DJT**  
Checked by: **MJC**

Dwg. No: **RH-YPP-SP01a**  
Sheet: **1 of 1**  
Rev: **0**

Wynns Limited. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.

P:\Clients\Existing Clients\Royal Haskoning\14-798 York Potash Project\Egton.dwg





**Swept Path Assessment**

Main Drive Component Transport Configuration  
 Constructed from OS Mastermap data  
 Scale: 1/750




Vehicle continues along A171 moving away from camera.




Vehicle negotiates roundabout then moves towards camera.


**Indicative Swept Path Assessment**  
 Main Drive Component Transport Configuration  
 Google Licence Ref: JCPM2Z1ICKENWEQ



**Swept Path Assessment**  
 Main Drive Component Transport Configuration  
 Vehicle removed for clarity  
 Scale: 1/750



Review of Mastermap data indicates that the indicative transport configuration considered, is able to negotiate the junction while keeping within the extents of the existing carriageway and without any remedial works.  
 Note. Assessment carried out using automatic steering. Maneuverability can be improved with the application of manual steering.



**Legend:**

- TBM Main Drive Component Transport Configuration. Minimum turning arrangements. See Drawing Ref. RH-YPP-TC01
- Extent of Vehicle Track
- Extent of Over-sail
- Vehicle Track outside of carriageway
- Over-sail outside of Highway
- Vehicle track outside of Highway

B		
A		
0	11/09/14	Issued for comment
Rev.	Date	Amendments
		Revisions
Prepared by:		Wynns LTD Independent Transportation Consultants
		Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ Tel: (01785) 850411 Fax: (01785) 851886
Client:		Royal Haskoning DHV Rightwell House Bretton Peterborough PE3 8DW
Project:		York Potash Project
Title:		Swept Path Assessment Negotiability of A171 & B1416 Roundabout Considerate of TBM Main Drive Transported on 3 Axle Bed 5 Axle Trailer Approximate OS Grid Reference: NZ 8860 1023
		Drawing status: Final Report
Scale (A3):	1:750	Drawn by: DJT Checked by: MJC
Dwg. No:	RH-YPP-SP02	Sheet: 1 of 1 Rev: 0
<p>Wynns Limited. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.</p>		
<p>P:\Clients\Existing Clients\Royal Haskoning\14-798 York Potash Project\A171 B1416 Roundabout.dwg</p>		

**Swept Path Assessment**  
Main Drive Component Transport Configuration  
Constructed from OS Mastermap data  
Scale: 1/750




Sneaton Corner




A171 From Scarborough

**Indicative Swept Path Assessment**  
Main Drive Component Transport Configuration  
Google Licence Ref: JCPM2Z1ICKENWEQ



**Swept Path Assessment**  
Main Drive Component Transport Configuration  
Vehicle removed for clarity  
Scale: 1/750



Review of Mastermap data indicates that the indicative transport configuration considered, is able to negotiate the turn whilst keeping within the extents of the existing carriageway and without the need for any remedial works.  
Note. Assessment carried out using automatic steering. Maneuverability can be improved with the application of manual steering.



**Legend:**

- TBM Main Drive Component Transport Configuration, Minimum turning arrangements. See Drawing Ref. RH-YPP-TC01
- Extent of Vehicle Track
- Extent of Over-sail
- Vehicle Track outside of carriageway
- Over-sail outside of Highway
- Vehicle track outside of Highway

B		
A		
O	11/09/14	Issued for comment
Rev.	Date	Amendments
		Revisions

Prepared by: **Wynns LTD**  
Independent Transportation Consultants  
Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ  
Tel: (01785) 850411 Fax: (01785) 851886

Client: **Royal HaskoningDHV**  
Royal Haskoning DHV  
Rightwell House  
Bretton  
Peterborough  
PE3 8DW  
Enhancing Society Together

Project: **York Potash Project**

Title: **Swept Path Assessment**  
Right Turn from A171 to B1416  
Considerate of TBM Main Drive Transported on 3 Axle Bed 5 Axle Trailer  
Approximate OS Grid Reference: NZ 9166 0368

Drawing status: **Final Report**

Scale (A3): 1:750  
Drawn by: DJT  
Checked by: MJC

Dwg. No: RH-YPP-SP03  
Sheet: 1 of 1  
Rev: 0

Wynns Limited. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.

P:\Clients\Existing Clients\Royal Haskoning\14-798 York Potash Project\A171 B1416 Turn.dwg

## 7. Maps




Shaftsbury House, High Street,  
Eccleshall, Staffs ST21 6BZ, UK

Tel: +44 (0)1785 850411  
Fax: +44 (0)1785 851866

[www.wynnslimited.com](http://www.wynnslimited.com)  
Registered in England & Wales No. 3162297

**BLANK PAGE**



Key	
<span style="color: red;">—</span>	Route 1
<span style="color: orange;">—</span>	Route 2
<span style="color: green;">—</span>	Route 3
<span style="color: yellow;">●</span>	Point of Interest

B		
A		
0	01.09.14	First Issue
Rev	Date	Amendments:
Revisions		


**Wynns Ltd.**  
 Independent Transportation  
 Consultants.

Shaftesbury House, 2 High Street, Eccleshall, Stafford,  
 ST21 6BZ. Tel: (01785) 850411

Client:



Royal Haskoning  
 Rightwell House  
 Bretton  
 Peterborough  
 PE3 8DW

Project: **York Potash AIL Access**

Title: **Map 1 – Proposed Route to Site.**

Drawing Status: **Final Report**

Scale (A4):	Drawn by:	Checked by:
NTS	DMW	ARP

Ref No.:	Sheet:	Rev.:
RH-YP-Map1	1 of 4	0

© Wynns Ltd. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.


© Crown Copyright.  
 All rights reserved. Licence No AL100035894



Key	
	Route 3
	Route 4
	Point of Interest

B		
A		
0	01.09.14	First Issue
Rev	Date	Amendments:

Revisions



**Wynns Ltd.**  
Independent Transportation  
Consultants.

Shaftesbury House, 2 High Street, Eccleshall, Stafford,  
ST21 6BZ. Tel: (01785) 850411

Client:



Royal Haskoning  
Rightwell House  
Bretton  
Peterborough  
PE3 8DW

Project:  
York Potash AIL Access


Title:  
Map 1 – Proposed Route to Site.

Drawing Status:  
Final Report


Scale (A4): NTS	Drawn by: DMW	Checked by: ARP
--------------------	------------------	--------------------

Ref No.: RH-YP-Map1	Sheet: 2 of 4	Rev.: 0
------------------------	------------------	------------

© Wynns Ltd. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.  
© Crown Copyright.  
All rights reserved. Licence No AL100035894



Key		
	Route 4	
	Route 5	
	Point of Interest	
B		
A		
0	01 09.14	First Issue
Rev	Date	Amendments:
Revisions		
<b>Wynns Ltd.</b> Independent Transportation Consultants. Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ. Tel: (01785) 850411		
Client:	Royal Haskoning Rightwell House Bretton Peterborough PE3 8DW	
Project:	York Potash AIL Access	
Title:	Map 1 – Proposed Route to Site.	
Drawing Status:	Final Report	
Scale (A4):	Drawn by:	Checked by:
NTS	DMW	ARP
Ref No.:	Sheet:	Rev.:
RH-YP-Map1	3 of 4	0
<small>© Wynns Ltd. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.</small> <small>© Crown Copyright. All rights reserved. Licence No AL100035894</small>		



Key		
	Route 5	
	Point of Interest	
B		
A		
0	01.09.14	First Issue
Rev	Date	Amendments:
Revisions		
<b>Wynns Ltd.</b> Independent Transportation Consultants. Shaftesbury House, 2 High Street, Eccleshall, Stafford, ST21 6BZ. Tel: (01785) 850411		
Client: <b>Royal HaskoningDHV</b> Enhancing Society Together Royal Haskoning Rightwell House Bretton Peterborough PE3 8DW		
Project: York Potash AIL Access		
Title: Map 1 – Proposed Route to Site.		
Drawing Status: Final Report		
Scale (A4): NTS	Drawn by: DMW	Checked by: ARP
Ref No.: RH-YP-Map1	Sheet: 4 of 4	Rev.: 0
<small>© Wynns Ltd. This drawing is not to be reproduced in whole or in part, in any form or by any means, without prior written consent.</small>		
<small>© Crown Copyright. All rights reserved. Licence No AL100035894</small>		



## 8. Appendices

Appendix 1 - Principle Inspection of Prospect Hill Bridge as provided by Scarborough Borough Council



Shaftsbury House, High Street,  
Eccleshall, Staffs ST21 6BZ, UK

Tel: +44 (0)1785 850411  
Fax: +44 (0)1785 851866

[www.wynnslimited.com](http://www.wynnslimited.com)  
Registered in England & Wales No. 3162297

**BLANK PAGE**

# Prospect Hill (Ref No: 19), Whitby Principal Inspection and Assessment Report

Scarborough Borough Council

2 December 2013

ATKINS

# Notice

This document and its contents have been prepared and are intended solely for Scarborough Borough Council's information and use in relation to the Principal Inspection and Assessment of Prospect Hill Bridge.

Atkins Ltd. assumes no responsibility to any other party in respect of or arising out of or in connection with this document and/or its contents.

This document has 52 pages including the cover.

## Document history

Job number: 5123276			Document ref: 5123276_06_05_001			
Revision	Purpose description	Originated	Checked	Reviewed	Authorised	Date
Rev A	First Issue	S. Oxley	M. Gosnay	N. McKay	N. McKay	22/08/13
Rev B	Final Issue	S. Oxley	M. Gosnay	N. Smith	N. McKay	02/12/13

## Client signoff

Client	Scarborough Borough Council
Project	Prospect Hill (Ref No: 19), Whitby
Document title	Prospect Hill Bridge PI and Assessment Report
Job no.	5123276
Copy no.	
Document reference	5123276_06_05_001

# Table of contents

<b>Chapter</b>	<b>Pages</b>
<b>1. Location and Function of Structure</b>	<b>4</b>
<b>2. Details of Structure</b>	<b>4</b>
2.1. Superstructure	4
2.2. Substructure	4
<b>3. Structure History</b>	<b>4</b>
3.1. Inspection History	4
3.2. Assessment History	4
3.3. Maintenance History	4
<b>4. Details of Inspection</b>	<b>5</b>
<b>5. Inspection Findings</b>	<b>5</b>
5.1. Inspection Results	5
<b>6. Assessment Method</b>	<b>6</b>
<b>7. Assessment Results</b>	<b>6</b>
7.1. Dimensions	7
7.2. Modifying Factors	7
7.3. Results	7
<b>8. Conclusions &amp; Recommendations</b>	<b>8</b>
<b>Appendices</b>	<b>9</b>
<b>Appendix A. Location Plan</b>	<b>10</b>
<b>Appendix B. General Photographs</b>	<b>11</b>
<b>Appendix C. Defects Photographs</b>	<b>15</b>
<b>Appendix D. County Surveyors Society Inspection Forms</b>	<b>25</b>
<b>Appendix E. Defects Sketch</b>	<b>26</b>
<b>Appendix F. MEXE Field Data Sheet</b>	<b>27</b>
<b>Appendix G. MEXE Calculations</b>	<b>28</b>
<b>Appendix H. Approval in Principal</b>	<b>29</b>

# 1. Location and Function of Structure

Prospect Hill Bridge is located in Whitby, North Yorkshire at GB Grid Reference NZ 894 103. The structure carries the A171 single lane carriageway road across a disused railway line.

A Location Plan is provided in Appendix A.

## 2. Details of Structure

General photographs of the structure are provided in Appendix B.

### 2.1. Superstructure

**Deck:** The superstructure consists of a brick arch with stone voussoirs and stone spandrel walls. Concrete retaining walls above the arch retain the road over the arch and provide a foundation for the parapets.

**Parapets:** Steel safety barrier

### 2.2. Substructure

**Abutments:** Coursed stonework.

**Wingwalls:** Coursed stonework.

## 3. Structure History

### 3.1. Inspection History

A Principal Inspection was carried out on the structure in 1995. The bridge was found to be generally in good condition. The 1995 Principal Inspection is detailed in the 'Prospect Hill Bridge Whitby Stage 2 Report'. Ref: N3118/MBO/13.

### 3.2. Assessment History

A strength assessment was carried out in 1995 using the modified MEXE method in accordance with BA16/93. The results of the assessment found the arch was capable of supporting 40 Tonnes Assessment Live Loading.

The original reinforced concrete post and timber rail parapets did not comply with BD 52/93.

The 1995 Assessment is detailed in the 'Prospect Hill Bridge Whitby Stage 2 Report'. Ref: N3118/MBO/13.

### 3.3. Maintenance History

In circa 2011, the original parapets were replaced with steel 4 rail vehicle parapets capable of withstanding vehicle impact.

## 4. Details of Inspection

Date of Inspection	08/07/2013
Name of inspecting engineers	M. Gosnay, D. Chantrell
Weather conditions	Sunny, clear
Access methods used	Ladders where required
Areas inspected	All visible areas of the superstructure and substructure.

## 5. Inspection Findings

### 5.1. Inspection Results

#### 5.1.1. Invert / Footway

The footway passage beneath the structure is generally clear. There is some hanging vegetation at both ends of the structure, which is more pronounced on the south elevation (**Photograph 1, Photograph 2**).

#### 5.1.2. Arch Barrel

The arch barrel is constructed from brick with stone voussoirs on the outer edges. Hanging vegetation over the south elevation restricted the inspection but condition of the arch ring was generally good with no significant defects observed. The north elevation was also in good condition with no significant defects.

The soffit has areas of algal staining (**Photograph 9, Photograph 10**), efflorescence (**Photograph 11**) and water staining, which is noticeable at the interface between the brick arch and the elevation stonework.

There is sporadic spalling of the brickwork surface across most of the soffit (**Photograph 12**).

There is a longitudinal joint at the centre of the arch barrel.

#### 5.1.3. Abutments

There are salt and damp stains to many areas of the abutments (**Photograph 13, Photograph 14, Photograph 15, Photograph 16, Photograph 17**).

There are areas of spalling stonework to both abutments (**Photograph 18, Photograph 19**).

There are two gaps in the stonework on the west abutment, one at the top of the abutment (**Photograph 20**) and one towards the bottom of the abutment.

There is a vertical crack (maximum 2mm width) which extends through the top four courses of stonework on the east abutment adjacent to the south elevation (**Photograph 21**).

#### 5.1.4. Foundations

The foundations are buried and therefore were not inspected.

#### 5.1.5. Wing Walls

Heavy and extensive vegetation is present to all four wing walls preventing close inspection to many areas. (**Photograph 5, Photograph 6, Photograph 7, Photograph 8**)

There are damp patches and lichen growth to the bottom of the north east wing wall (**Photograph 22**).

There is damp visible to the bottom of the north west wing wall (**Photograph 23, Photograph 24**) and a gap in the stonework from which damp is emanating.

There is a gap approximately 50mm wide in the stonework of the south east wing wall (**Photograph 25**).

The south west wing wall is fully covered in vegetation.

#### **5.1.6. Spandrels**

The south elevation spandrel wall is largely covered in hanging vegetation (**Photograph 1**). The vegetation originates from the top of the spandrel wall. The visible areas of stonework are in good condition with no significant defects.

The north elevation spandrel wall is in good condition with no significant defects to the stonework. There is significant vegetation growth including tree growth to the top of the spandrel wall. (**Photograph 2**)

#### **5.1.7. Retaining Walls**

The concrete retaining walls supporting the carriageway over the bridge are hidden by heavy vegetation preventing thorough inspection. (**Photograph 26**)

#### **5.1.8. Parapets**

The parapets are screened by wooden fencing on the carriageway side preventing close inspection of this area of steelwork.

#### **5.1.9. Carriageway fences**

Vegetation growth behind the fences is making its way through the wooden lats. This is visible to both the north and south fences (**Photograph 27, Photograph 28**).

#### **5.1.10. Road Surfacing**

The road surfacing is in good condition with no defects.

#### **5.1.11. Waterproofing**

There was no evidence of water leakage through the arch barrel on the day of inspection.

## **6. Assessment Method**

In accordance with BD 21/01 an assessment and check of the masonry arch was carried out using the modified MEXE method to BA 16/97.

## **7. Assessment Results**

A strength assessment of the arch barrel was carried out based on measurements obtained during the bridge inspection.

Data used in the assessment is recorded on the field sheet provided in Appendix F and the subsequent calculations are provided in Appendix G.



## 7.1. Dimensions

Span, L	7.903m
Rise at crown, $r_c$	2.028m
Rise at quarters, $r_q$	1.681m
Thickness of the arch barrel, d	0.800m
Depth of fill, h	0.800m (limited to barrel thickness)

## 7.2. Modifying Factors

Modifying factors have been obtained during the inspection in accordance with BA16/97. The modifying factors used in the MEXE assessment are as follows.

### 7.2.1. Barrel Factor $F_b$

A barrel factor of 1.0 was used (BA 16/97 Table 3/1).

### 7.2.2. Fill Factor $F_f$

It has been assumed that the fill over the arch is well compacted material. A fill factor of 0.7 was used (BA 16/97 Table 3/2).

### 7.2.3. Width Factor $F_w$

A width factor of 0.9 was used for joint widths between 6mm and 12.5mm (BA 16/97 Table 3/3).

### 7.2.4. Mortar Factor $F_{mo}$

A mortar factor of 1.0 was used for mortar in good condition (BA 16/97 Table 3/4).

### 7.2.5. Depth Factor $F_d$

A depth factor of 0.95 was used (conservative) (BA 16/97 Table 3/5).

### 7.2.6. Condition Factor $F_{CM}$

A condition factor of 0.8 was used to allow for the combined effect of all minor defects present. The condition factor has been disassociated from the material factor and the joint factor as this is dealt with separately.

## 7.3. Results

The MEXE strength analysis of the arch showed that a maximum gross vehicle weight of 40 tonnes was achievable and therefore, no weight restriction is required.

## 8. Conclusions & Recommendations

The bridge is generally in good condition with no major defects.

There is heavy vegetation over the spandrel walls and wing walls, which prevents close inspection of large parts of the structure. Vegetation growth is likely to be having a damaging effect on the joints to the masonry.

It is likely that the mortar gaps visible in the north west and south east wing walls are intentional for drainage purposes. The nature and size of the gaps do not resemble those of deteriorated mortar joints.

The vertical crack to the east abutment could be the result of differential settlement.

The carriageway retaining walls are stepped in from each elevation. The embankments in front of the retaining walls have heavy vegetation growth.

**The following recommendations will aim to improve the durability and overall serviceability of the structure:**

1. Remove vegetation from all elements of the structure. Vegetation should be removed such that a 2.0m clearance zone is provided around the structure.
2. Re-point the crack to the east abutment and monitor for further movement using Demec points or tell tales.
3. Monitor the gaps in wing walls for further deterioration.
4. Monitor damp, algal staining and salt staining on abutments and soffit.

**The results of assessment are summarised as follows:**

In its current condition the structure does not require a weight restriction.

# Appendices

## Appendix A. Location Plan



© Crown copyright. All rights reserved AL 100018595 (2012).

## Appendix B. General Photographs



Photograph 1 (P1) – South elevation



Photograph 2 (P19) - North elevation



**Photograph 3 (P26) - West approach**



**Photograph 4 (P27) - East approach**



**Photograph 5 (P3) - South east wing wall**



**Photograph 6 (P4) - South west wing wall**



**Photograph 7 (P21) - North west wing wall**



**Photograph 8 (P22) - North east wing wall**



## Appendix C. Defects Photographs



**Photograph 9 (P15) - Algal staining to soffit**



**Photograph 10 (P16) - Algal staining to soffit (east abutment side)**



**Photograph 11 (P18) - Efflorescence to soffit (east abutment side)**



**Photograph 12 (P17) - Spalling of brickwork surface and salt staining (soffit)**



**Photograph 13 (P6) - Salt and damp staining (west abutment, south end)**



**Photograph 14 (P7) - Salt and damp staining (west abutment centre)**



**Photograph 15 (P10) - Salt and damp staining (west abutment, north end)**



**Photograph 16 (P11) - Salt and damp staining (east abutment, north end)**



**Photograph 17 (P14) - Salt staining (east abutment, south end)**




**Photograph 18 (P8) - Spalling stonework surface (centre of west abutment)**



**Photograph 19 (P12) - Spalling stonework surface (east abutment)**



**Photograph 20 (P9) - Gap in stonework (west abutment)**



**Photograph 21 (P13) – Vertical crack maximum 2mm width (east abutment, south side)**



**Photograph 22 (P23) - Damp and lichen growth (north east wing wall)**



**Photograph 23 (P24) - Damp (north west wing wall)**



**Photograph 24 (P25) - Gap in stonework and damp emanating (north west wing wall)**





**Photograph 25 (P5) - Gap in stonework (south east wing wall)**



**Photograph 26 (P31) - Vegetation covering carriageway retaining walls**



**Photograph 27 (P28) - Vegetation coming through wooden fence (south fence)**



**Photograph 28 (P30) - Vegetation coming through wooden fence (north fence)**

# Appendix D. **County Surveyors Society Inspection Forms**

**BLANK PAGE**

<input type="checkbox"/> Safety	<input type="checkbox"/> General	<input checked="" type="checkbox"/> Principal	<input type="checkbox"/> Special	<b>Form 1 of 1 for this bridge</b>				
Inspector: M Gosnay/D Chantrell		Date: 8 <sup>th</sup> July 2013		Next Inspection Type/Date: GI/July 2015				
Bridge Name: : Prospect Hill Bridge			Bridge Ref/No: 19		Road Ref/No: A171			
Map Ref: NZ894103		O.S.E 489377	O.S.N 510337		<b>Bridge Code</b>	Primary deck form Table 2	01	
Spans: 1		Span Width (m): 20	Span Length (m): 7.8			Primary deck material Table 4	K	
All above ground elements inspected: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			Photographs? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			Secondary deck form Table 3	20	
Number of construction forms in bridge / span*: 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> more <input type="checkbox"/> (*delete as appropriate)						Secondary deck material Table 4	P	

Set	No	Element Description	S	Ex	Def	W	P	Cost	Comments/Remarks
<b>Deck Elements</b>	1	Primary deck element (Table 2)	2	D	3.6	N	-	-	Minor surface weathering. Algal, efflorescence and water staining.
	2	Secondary deck element/s	Transverse beams		-	-	-	-	
	3		Element from Table 3		-	-	-	-	
	4	Half joints		-	-	-	-	-	
	5	Tie beam/rod		-	-	-	-	-	
	6	Parapet beam or cantilever		-	-	-	-	-	
	7	Deck bracing		-	-	-	-	-	
<b>Load-bearing Substructure</b>	8	Foundations	-	-	-	-	-	-	No signs of deformation
	9	Abutments (incl. arch springing)	3	B	M	R	L	£300	See Multiple Defects Section. Re-point crack and install demec points or tell tales to monitor crack for progressive movement. See Work Ref No. 2. Monitor damp and staining to abutment walls.
	10	Spandrel wall/head wall	3	D	5.2	R	L	-	Hanging vegetation growth. See Work Ref No.1.
	11	Pier/column	-	-	-	-	-	-	
	12	Cross-head/capping beam	-	-	-	-	-	-	
	13	Bearings	-	-	-	-	-	-	
	14	Bearing plinth/shelf	-	-	-	-	-	-	
<b>Durability Elements</b>	15	Superstructure drainage	-	-	-	-	-	-	
	16	Substructure drainage	-	-	-	-	-	-	
	17	Waterproofing	-	-	-	-	-	-	No visible signs of seepage on day of inspection.
	18	Movement/expansion joints	-	-	-	-	-	-	
	19	Finishes: deck elements	-	-	-	-	-	-	
	20	Finishes: substructure elements	-	-	-	-	-	-	
	21	Finishes: parapets/safety fences	-	-	-	-	-	-	
<b>Safety Elements</b>	22	Access/wa kways/gantries	-	-	-	-	-	-	
	23	Handrail/parapets/safety fences	-	-	-	-	-	-	Covered by wooden fencing, preventing inspection.
	24	Carriageway surfacing	1	A	9.4	N	-	-	No defects.
	25	Footway/verge/footbridge surfacing	1	A	9.4	N	-	-	No defects.
<b>Other Bridge Elements</b>	26	Invert/river bed	1	A	7.2	N	-	-	Invert / footway beneath structure generally clear.
	27	Aprons	-	-	-	-	-	-	
	28	Fenders/cutwaters/collision prot.	-	-	-	-	-	-	
	29	River training works	-	-	-	-	-	-	
	30	Revetment/batter paving	-	-	-	-	-	-	
	31	Wing walls	4	D	M	R	L	-	See Multiple Defects Section. See Work Ref No.1. Monitor leakage through gaps in stonework.
	32	Retaining walls	-	-	-	-	-	-	Hidden by vegetation.
	33	Embankments	1	A	11.1	N	-	-	No defects.
	34	Machinery	-	-	-	-	-	-	
<b>Ancillary Elements</b>	35	Approach rails/barriers/walls	2	C	5.2	R	L	-	Vegetation growth behind carriageway fences making its way through the wooden lats. See Work Ref No.1.
	36	Signs	-	-	-	-	-	-	
	37	Lighting	-	-	-	-	-	-	
	38	Services	-	-	-	-	-	-	

**S** – severity, **Ex** – extent, **Def** – defect, **W** – work required, **P** – work priority, **Cost** – Cost of work

**MULTIPLE DEFECTS**

Element No.	Defect 1			Defect 2			Defect 3			Comments
	S	Ex	Def	S	Ex	Def	S	Ex	Def	
9	2	B	3.5	1	D	3.6				D1 - Spalling of stonework, vertical crack to top of east abutment D2 - Damp and salt staining.
31	4	D	5.2	2	B	3.2				D1 - Heavy vegetation cover. Damp and lichen growth. D2 - Gaps that appear to be deliberate drainage holes.

**INSPECTOR'S COMMENTS**

Prospect Hill Bridge is generally in good condition. Heavy vegetation covers large areas of the structure making inspection difficult. Vegetation in close proximity to structural elements can cause problems and this should be removed to create an exclusion zone of at least 2.0m around the structure. The crack in the east abutment could be an early indicator of differential settlement but this is unlikely given the age of the structure. However, the crack should be monitored for progressive movement over the next maintenance period.

Name: Michael Gosnay

Signed: [Redacted]

Date: 06/08/2013

**ENGINEER'S COMMENTS**

The contents of the report and subsequent recommendations are an accurate record of the inspection. It is noted that the vehicle restraint system is positioned behind the environmental barrier but is fit for purpose.

Name: Niall McKay

Signed: [Redacted]

Date: 20/08/13

**WORK REQUIRED**

Ref. No	No	Location/ Reference	W	P	Description	Estimated Cost
1	-	All elements of the structure	R	L	Remove vegetation growth.	£1500
2	9	East abutment	R	L	Re-point the crack and monitor for further movement.	£300

Name: Michael Gosnay

Signed: [Redacted]


Date: 06/08/2013

# Appendix E. Defects Sketch


**BLANK PAGE**



DO NOT SCALE



**NORTH ELEVATION**  
 SCALE 1:125



**SOUTH ELEVATION**  
 SCALE 1:125

**KEY:**

- D+A DAMP AND ALGAE STAINING
- SS+E SOOT STAINING AND EFFLORESCENCE
- / / / / WEATHERING
- D DAMP
- . . . VEGETATION
- D+L DAMP AND LICHEN GROWTH
- S+D SALT AND DAMP STAINING
- S SALT STAINING
- A ALGAL STAINING
- GAP/HOLLOW AREA
- X X X X SPALLING
- W WATER STAINING


SAFETY, HEALTH AND ENVIRONMENTAL INFORMATION	
IN ADDITION TO THE HOURS/DAYS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAIL ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RESIDUAL RISKS:	
CONSTRUCTION	NONE
MAINTENANCE/CLEANING	NONE
USE	NONE
DECOMMISSIONING/DEMOLITION	NONE

**NOTES:**  
 1. THIS DRAWING SHOULD BE READ IN CONJUNCTION WITH THE PRINCIPAL INSPECTION REPORT (REF NO. 5123276-06-05-001).

Stat	Purpose of Issue	Date	Auth	Rev	Description
R	RECORD	20/08/13	NM	A	FIRST ISSUE





**ATKINS**  
 Atkins Limited  
 Consulting Engineers,  
 Dunedin House, Riverside  
 Columbia Drive  
 Stockton-on-Tees, England  
 TS17 6BU

Tel: (01642) 525200  
 Fax: (01642) 525201  
 www.atkinsglobal.com

Client  
  
 A great place to live, work & play  
 Project  
**PRINCIPAL BRIDGE INSPECTIONS AND ASSESSMENTS 2013**

Title		SAFETY, HEALTH AND ENVIRONMENTAL INFORMATION			
PROSPECT HILL BRIDGE REF. 19 DEFECTS DRAWING SHEET 1 OF 3					
Sheet Size	Original Scale	Designed/Drawn	Checked	Authorised	
A3	As Shown	DC	MG	NM	
Status	Drawing Number	Date	Date	Date	Rev
R	5123276-ATK-ST2400-ZZ-DR-S-0001	28/08/13	20/08/13	20/08/13	A

DO NOT SCALE



**KEY:**

D+A	DAMP AND ALGAE STAINING
SS+E	SOOT STAINING AND EFFLORESCENCE
W	WEATHERING
D	DAMP
•••	VEGETATION
D+L	DAMP AND LICHEN GROWTH
S+D	SALT AND DAMP STAINING
S	SALT STAINING
A	ALGAL STAINING
□	GAP/HOLLOW AREA
⊗	SPALLING
W	WATER STAINING

**NOTES:**  
 1. THIS DRAWING SHOULD BE READ IN CONJUNCTION WITH THE PRINCIPAL INSPECTION REPORT (REF NO. 5123276-06-05-001).

Stat	Purpose of Issue	Date	Auth	Rev	Description	By	Date	Chk'd	Auth
R	RECORD	20/08/13	NM	A	FIRST ISSUE	DC	20/08/13	MG	NM

**ATKINS**  
 Atkins Limited  
 Consulting Engineers,  
 Dunedin House, Riverside  
 Columbia Drive  
 Stockton-on-Tees, England  
 TS17 6BJ


Tel: (01642) 525200  
 Fax: (01642) 525201  
 www.atkinsglobal.com

Client: Scarborough Council  
 A great place to live, work & play


Project: **PRINCIPAL BRIDGE INSPECTIONS AND ASSESSMENTS 2013**

SAFETY, HEALTH AND ENVIRONMENTAL INFORMATION				
IN ADDITION TO THE HAZARDS/ RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILLED ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RESIDUAL RISKS:				
CONSTRUCTION	NONE			
MAINTENANCE/CLEANING	NONE			
USE	NONE			
DECOMMISSIONING/DEMOLITION	NONE			
Title: PROSPECT HILL BRIDGE REF. 19 DEFECTS DRAWING SHEET 2 OF 3				
Sheet Size	Original Scale	Designed/Drawn	Checked	Authorised
A3	As Shown	DC	MG	NM
Status	Drawing Number	Date	Date	Date
R	5123276-ATK-ST2400-ZZ-DR-S-0002	28/08/13	20/08/13	20/08/13
				Rev
				A

DO NOT SCALE



**EAST ABUTMENT**  
 SCALE 1:50



**WEST ABUTMENT**  
 SCALE 1:50

**KEY:**

D+A	DAMP AND ALGAE STAINING
SS+E	SOOT STAINING AND EFFLORESCENCE
[Hatched Box]	WEATHERING
D	DAMP
[Three dots]	VEGETATION
D+L	DAMP AND LICHEN GROWTH
S+D	SALT AND DAMP STAINING
S	SALT STAINING
A	ALGAL STAINING
[Grey Box]	GAP/HOLLOW AREA
[Cross-hatched Box]	SPALLING
W	WATER STAINING

SAFETY, HEALTH AND ENVIRONMENTAL INFORMATION	
IN ADDITION TO THE HAZARDS/ RISKS NORMALLY ASSOCIATED WITH THE TYPES OF WORK DETAILD ON THIS DRAWING, NOTE THE FOLLOWING SIGNIFICANT RESIDUAL RISKS:	
CONSTRUCTION	NONE
MAINTENANCE/CLEANING	NONE
USE	NONE
DECOMMISSIONING/DEMOLITION	NONE

**NOTES:**  
 1. THIS DRAWING SHOULD BE READ IN CONJUNCTION WITH THE PRINCIPAL INSPECTION REPORT (REF NO. 5123276-06-05-001).

Stat	Purpose of Issue	Date	Auth	Rev	Description	By	Date	Chk'd	Auth
R	RECORD	20/08/13	NM	A	FIRST ISSUE	DC	20/08/13	MG	NM

**ATKINS**  
 Atkins Limited  
 Consulting Engineers,  
 Dunedin House, Riverside  
 Columbia Drive  
 Stockton-on-Tees, England  
 TS17 6BU  
 Tel: (01642) 525200  
 Fax: (01642) 525201  
 www.atkinsglobal.com

Client  
  
 A great place to live, work & play  
 Project  
**PRINCIPAL BRIDGE INSPECTIONS AND ASSESSMENTS 2013**

Title		PROSPECT HILL BRIDGE REF. 19 DEFECTS DRAWING SHEET 3 OF 3			
Sheet Size	Original Scale	Designed/Drawn	Checked	Authorised	
A3	As Shown	DC	MG	NM	
Status	Drawing Number	Date	Date	Date	Rev
R	5123276-ATK-ST2400-ZZ-DR-S-0003	28/08/13	20/08/13	20/08/13	A

BLANK PAGE


# Appendix F. **MEXE Field Data Sheet**

Masonry Arch Bridges  
Modified MEXE Method Field Data Sheet (to BA 16/97)

Bridge Ref: 19  
Assessed By: M. GOSNAY  
Date: 08/07/13

Bridge Name: PROSPECT HILL

Sketch of Arch Profile:



Dimensions:  $L = 7.903$        $d^* = 0.8$        $d+h = 1.6$

$r_c = 2.028$        $h = 0.8$  (limited to barrel thickness)

$r_q = 1.681$

Modifying Factors:

Barrel Factor:  $F_b = 1.0$  (Table 3/1)      Mortar Factor:  $F_{mo} = 1.0$  (Table 3/4)

Fill Factor:  $F_f = 0.7$  (Table 3/2)      Depth Factor:  $F_d^* = 0.95$  (Table 3/5)

Width Factor:  $F_w = 0.9$  (Table 3/3)

Condition Factor:  $F_{cM} = 0.8$

Comments

BRICK BARREL THICKNESS CAN NOT BE DETERMINED AS IT IS HIDDEN. PREVIOUS TESTING WORKS INDICATE DEPTH OF 800mm. DEPTH OF FILL  $\gg$  DEPTH OF BARREL; THEREFOR HAS BEEN LIMITED (CONSERVATIVE)

\*NOTE: d must be adjusted to allow for depth of missing mortar unless depth factor,  $F_d$  is to be used.

# Appendix G. **MEXE Calculations**

**MEXE Analysis to BA 16/97**

(All dimensions in metres)

$L = 7.903$        $r_c = 2.028$        $r_q = 1.681$        $d = 0.8$        $h+d = 1.6$

Adjustment to limit h+d to 2\*d not required 1  
 Calculations are based on an h+d value of 1.6

$F_b = 1.0$        $F_f = 0.7$        $F_w = 0.9$        $F_{mo} = 1.0$        $F_d = 0.95$        $F_{CM} = 0.8$

**Clause No:**

- 3.10) Provisional Axle Load =  $740(d+h)^2/L^{1.3} = 70.00$  tonnes
- 3.11) Span/Rise Factor  $L/r_c = 3.90$       Hence  $F_{sr} = 1.00$  (Fig 3/3)
- 3.12) Profile Factor  $F_p = 2.3((r_c - r_q)/r_c)^{0.6} = 0.80$
- 3.13) Material Factor  $F_m = ((F_b * d) + (F_f * h)) / (d+h) = 0.85$
- 3.16) Joint Factor  $F_j = F_w * F_d * F_{mo} = 0.86$
- 3.24) Modified Axle Load =  $F_{sr} * F_p * F_m * F_j * F_{CM} * PAL = 32.5$  tonnes
- 3.27) Axle Lift-Off  
 (Fig 3/5a & 3/5b)      **No Axle Lift-Off :**      Af for 2 axle bogie = 1.00
  - a) Single Axle     $A_f = 1.52$       Allowable Axle = 49.0 tonnes
  - b) 2 Axle bogie     $A_f = 1.00$       Allowable Axle = 32.0 tonnes
  - c) 3 Axle bogie     $A_f = 0.92$       Allowable Axle = 29.5 tonnes

**From Table 3/6 Max Gross Vehicle Weight = 40 tonnes**



# Appendix H. **Approval in Principal**

# Principal Inspections and Strength Assessments

Approval In Principal for Assessment  
Scarborough Borough Council

21 August 2013  
Bridge 19 - Prospect Hill

ATKINS

Plan Design Enable

# Scarborough Borough Council Bridge Inspections and Assessments - Prospect Hill Bridge, Whitby

## Approval In Principle For Assessment

**21/08/2013**

### Notice

This report was produced by Atkins Ltd for Scarborough Borough Council for the specific purpose of Assessment of Prospect Hill Bridge.

This report may not be used by any person other than Scarborough Borough Council without Scarborough Borough Council's express permission. In any event, Atkins accepts no liability for any costs, liabilities or losses arising as a result of the use of or reliance upon the contents of this report by any person other than Scarborough Borough Council.

### Document History

JOB NUMBER: 5123276			DOCUMENT REF: 5123276_06_05_AIP_Prospect Hill Bridge.doc			
A	First Issue	Sam Oxley	N Smith	N McKay	N McKay	18/07/13
B	Final Issue	Sam Oxley	N Smith	N McKay	N McKay	21/08/13
Revision	Purpose Description	Originated	Checked	Reviewed	Authorised	Date

Plan Design Enable


# Contents

<b>Section</b>	<b>Page</b>
<b>Location Plan and Photograph</b>	<b>3</b>
<b>1. Highway details</b>	<b>4</b>
<b>2. Site details</b>	<b>4</b>
<b>3. Proposed structure</b>	<b>4</b>
<b>4. Assessment criteria</b>	<b>5</b>
<b>5. Structural analysis</b>	<b>6</b>
<b>6. Geotechnical conditions</b>	<b>6</b>
<b>7. Checking</b>	<b>7</b>
<b>8. Drawings and documents</b>	<b>7</b>
<b>9. The above is submitted for acceptance</b>	<b>8</b>
<b>10. The above is agreed subject to the amendments and conditions shown below</b>	<b>8</b>

## Appendices

Appendix A List of the relevant documents from the TAS	9
Appendix B Available as-built information	10
Appendix C Data recorded on site	11

# Location Plan and Photograph



**LOCATION PLAN**  
(Not to Scale)

## 1. Highway details

### 1.1 Type of highway

Over: A171 Prospect Hill

Under: None

### 1.2 Permitted traffic speed

Over Structure: 48 kph (30 mph)

## 2. Site details

### 2.1 Obstacles crossed

Disused railway corridor, now designated a traffic-free cycle route

## 3. Proposed structure

### 3.1 Description of structure

Prospect Hill Bridge carries the A171 Middlesbrough to Scarborough single carriageway road over a disused railway. The structure is a single span brick arch with stone spandrel walls and wing walls. The bridge has a clear span of approximately 7.9m. There is a footway on both sides of the A171 across the bridge. Concrete retaining walls run across the top of the bridge and retain the fill beneath the carriageway.

### 3.2 Structural type

Single span masonry arch.

### 3.3 Foundation type

Unknown

### 3.4 Span arrangements

Approximately 7.9m square span

### 3.5 Articulation arrangements

Deflection and movement under loads accommodated by the mortar joints between brickwork units.

### 3.6 Road restraint systems

Steel post and rail edge protection to the concrete retaining walls above the brick arch. A visual barrier is installed at the back of each footway but does not offer vehicular restraint.

### 3.7 Proposed arrangements for Inspection for Assessment

An inspection for assessment has been conducted in July 2013.

#### 3.7.1 Traffic management

None. Vehicular, pedestrian and cycle movement above and below the bridge will not be unduly affected during the course of the inspection.

- 3.7.2 Arrangements for future maintenance and inspection of structure  
Access arrangements to structure:  
Access to the superstructure will be carried out on foot using laddered access where appropriate.
- 3.7.3 Intrusive or further investigation proposed  
None
- 3.8 Environment and sustainability  
None
- 3.9 Materials strengths assumed and basis of assumptions  
Characteristic strength of masonry will be taken from BA16/97 with amendment 2.
- 3.10 Risks and hazards considered for design, execution, maintenance and demolition  
None
- 3.11 Year of construction  
Unknown
- 3.12 Reason for assessment  
The structure is to be assessed as part of Scarborough Borough Council's Inspection and Assessment Programme.
- 3.13 Part of structure to be assessed  
Brick arch

## 4. Assessment criteria

- 4.1 Actions
- 4.1.1 Actions relating to normal traffic under AW regulations and C&U regulations.  
Assessment live loading in accordance with BD21/01.
- 4.1.2 Actions relating to General Order Traffic under STGO regulations  
Not Applicable.
- 4.1.3 Footway or footbridge variable actions  
Not Applicable.
- 4.1.4 Actions relating to Special Order Traffic, provision for exceptional abnormal indivisible loads including location of vehicle track on deck cross-section  
None
- 4.2 Heavy or high load route requirements and arrangements being made to preserve the route, including any provision for future heavier loads or future widening  
None
- 4.3 Minimum headroom provided  
Not Applicable

#### 4.4 Authorities consulted and any special conditions required

Scarborough Borough Council - None

#### 4.5 Standards and documents listed in the Technical Approval Schedule

See Appendix A.

#### 4.6 Proposed Departures relating to departures from standards given in 4.5

None

#### 4.7 Proposed Departures relating to methods of dealing with aspects not covered by standards in 4.5

None

### 5. Structural analysis

#### 5.1 Methods of analysis proposed for superstructure, substructure and foundations

Substructure: The sub-structure end supports will be inspected for signs of distress and if none is visible then the structural elements will be assessed qualitatively in accordance with BD 21/01 (DMRB 3.4.3). However, the sub-structure will be assessed analytically if:

- there are evident signs of distress or of corrosion or other forms of material deterioration, or
- dead load is to be increased, for example by increased surfacing.

Superstructure: The masonry arch of the bridge will be assessed in accordance with BA16/97 using the modified MEXE method. This will consider the load carrying capacity of the arch barrel.

#### 5.2 Description and diagram of idealised structure to be used for analysis

None.

#### 5.3 Assumptions intended for calculation of structural element stiffness

Not Applicable

#### 5.4 Proposed range of soil parameters to be used in assessment of earth retaining elements

Not Applicable

### 6. Geotechnical conditions

#### 6.1 Acceptance of recommendations of the Geotechnical Design Report to be used in the assessment and reasons for any proposed changes

Not Applicable.

#### 6.2 Summary of design for highway structure in the Geotechnical Design Report

Not Applicable.

#### 6.3 Differential settlement to be allowed for in the assessment of the structure

None.



- 6.4 If the Geotechnical Design Report is not yet available, state when the results are expected and list the source of information used to undertake this assessment

No Geotechnical Design Report for this assessment is available and none is proposed. For derivation of fill factors (Ff) for use in MEXE or for analysis of passive restraint to the arch if needed in a mechanism analysis, information will be taken from on site observations and fill material will be assumed to be that most appropriate for use over structures.

## 7. Checking

- 7.1 Proposed Category

Category 1.

- 7.2 If Category 3, name of proposed Independent Checker

Not Applicable.

## 8. Drawings and documents

- 8.1 List of drawings (including numbers) and documents accompanying the submission

None.

- 8.2 List of construction and record drawings (including numbers) to be used in the assessment

Construction Record Drawings

None.

- 8.3 List of pile driving or other construction records

None.

- 8.4 List of previous inspection and assessment reports

Prospect Hill Bridge Stage 1 Report (1995)

Prospect Hill Bridge Stage 2 Report (1995)

9. The above is submitted for acceptance



Signed:

\_\_\_\_\_  
Neal Smith

Name:

\_\_\_\_\_  
Assessment Team Leader

Engineering Qualifications

\_\_\_\_\_  
CEng MICE

for and on behalf of

Atkins Consultants Ltd

Date:

\_\_\_\_\_  
21<sup>st</sup> August 2013

10. The above is agreed subject to the amendments and conditions shown below

Signed:

\_\_\_\_\_

Name:

\_\_\_\_\_

Position held:

\_\_\_\_\_

Engineering Qualifications:

\_\_\_\_\_

TAA

Date:

\_\_\_\_\_

## Appendix A List of the relevant documents from the TAS

BA 16/97	The Assessment of Highway Bridges and Structures. Amendment Nos.1 and 2
BA 55/06	The Assessment of Bridge Substructures and Foundations, Retaining Walls and Buried Structures
BD 63/07	Inspection of Highway Structures
BD 2/12	Technical Approval of Highway Structures
BD21/01	The Assessment of Highway Bridges and Structures
BD101/11	Structural Review and Assessment of Highway Structures
BD74/00	Foundations

**BLANK PAGE**

## Appendix B Available as-built information

NA. F.B.E. No. REC. All RIL No. D. R. No. IAT AL RF 7 3  
 LOCATION OF BRIDGE COUNTY AGENT AUTHORITY BRIDGE No. 12  
 AGENT for bridge structure SARABROOK Borough Council  
 AUTHORITY for road surface SARABROOK Borough Council  
 BRIDGE OWNER SARABROOK Borough Council

File Reference(s)	PYNF No.
H.Q. R O (Tp)	DB KEY No.

Trunk Road Classification No. A170

Date of Construction UNDESIGNED  
 Is Bridge scheduled as an Ancient Monument?  Y  N  
 Design Office UNDESIGNED  
 Name of Navigation UNDESIGNED  
 Drainage Authority UNDESIGNED  
 Names of statutory undertakers having services on bridge WATER / BERTON CORP / SARABROOK  
B.C. / BRITISH TELECOM  
 \*Delete as necessary  
 Min Headroom Clearance under / over Motorway\* N. BOUND/W. BOUND  
S. BOUND/E. BOUND  
 Design loading UNDESIGNED  
 Special loading/restriction UNDESIGNED

Deck Materials (e.g. Insitu PSC)	MASONRY BRICK
Type of Construction (e.g. Solid Slab)	BRICK ARCH
Form of Deck (e.g. Fropped Cantilever)	ARCH
End Supports (e.g. Skeleton Abutment)	MASONRY WALLS
Intermediate Supports (e.g. Slab Wall)	UNDESIGNED
Nature of Foundations (e.g. Caissons)	UNDESIGNED


Manufacturer	Type
Beatings	UNDESIGNED
Parapets	UNDESIGNED
Waterproofing	UNDESIGNED
Pressing System	UNDESIGNED
Paint System: Parapet	UNDESIGNED
Internal	UNDESIGNED
External	UNDESIGNED

Joints UNDESIGNED  
 Bearings UNDESIGNED  
 Parapets UNDESIGNED  
 Waterproofing UNDESIGNED  
 Pressing System UNDESIGNED  
 Paint System: Parapet UNDESIGNED  
 Internal UNDESIGNED  
 External UNDESIGNED

Site Plan (1:2500) and Photograph(s)




[Dimensional Elevation and Cross Section of Bridge overleaf]



Dimensional Elevation and Cross Section of Bridge

Indicate roadway and pavement widths of the reference road and also of the crossing road where appropriate (Land spans).

Top of Railway Wall



PROSPECT HILL BRIDGE

**BLANK PAGE**




## Appendix C Data recorded on site

Masonry Arch Bridges  
Modified MEXE Method Field Data Sheet (to BA 16/97)

Bridge Ref: 19  
Assessed By: M. GOSNAY  
Date: 08/07/13

Bridge Name: PROSPECT HILL

Sketch of Arch Profile:



Dimensions:  $L = 7.903$        $d^* = 0.8$        $d+h = 1.6$

$r_c = 2.028$        $h = 0.8$  (limited to barrel thickness)

$r_q = 1.681$

Modifying Factors:

Barrel Factor:  $F_b = 1.0$  (Table 3/1)      Mortar Factor:  $F_{mo} = 1.0$  (Table 3/4)

Fill Factor:  $F_f = 0.7$  (Table 3/2)      Depth Factor:  $F_d^* = 0.95$  (Table 3/5)

Width Factor:  $F_w = 0.9$  (Table 3/3)

Condition Factor:  $F_{cM} = 0.8$

Comments

BRICK BARREL THICKNESS CAN NOT BE DETERMINED AS IT IS HIDDEN. PREVIOUS TESTING WORKS INDICATE DEPTH OF 800mm. DEPTH OF FILL  $\gg$  DEPTH OF BARREL; THEREFOR HAS BEEN LIMITED (CONSERVATIVE)

\*NOTE: d must be adjusted to allow for depth of missing mortar unless depth factor,  $F_d$  is to be used.

**Niall McKay**  
Atkins  
Dunedin House,  
Columbia Drive,  
Stockton-on-Tees  
TS17 6BJ

**niall.mckay@atkinglobal.com**  
**01642 525 265**

© Atkins Ltd except where stated otherwise.

The Atkins logo, 'Carbon Critical Design' and the strapline  
'Plan Design Enable' are trademarks of Atkins Ltd.

**BLANK PAGE**

## 9. Selected Correspondence



Shaftsbury House, High Street,  
Eccleshall, Staffs ST21 6BZ, UK

Tel: +44 (0)1785 850411  
Fax: +44 (0)1785 851866

[www.wynnslimited.com](http://www.wynnslimited.com)  
Registered in England & Wales No. 3162297

## **Andrew Pearce**

---

**From:** Nick Freeman <n.freeman@sir-robert-mcalpine.com>  
**Sent:** 26 August 2014 12:06  
**To:** Andrew Pearce  
**Subject:** AIL Access Enquiry from Teesport to North Yorkshire  
**Attachments:** 0065-18.08.14 AIL Access Study Teesport to North Yorkshire.pdf

Reference: SRM/WYNNS/EML/WP806/0008  
Filing Code: WP806 - Abnormal Loads  
Subject: AIL Access Enquiry from Teesport to North Yorkshire

Good afternoon Andy

With regards to your request below, on behalf of the A168/A19 Dishforth to Tyne Tunnel DBFO, I can respond as follows:

### **Route 1:**

Does not enter the A19 DBFO network area.

### **Routes 2, 3, 4 and 5:**

Enters the A19 DBFO network area at the exit from the A1053/A1085 West Gate Roundabout to the A1053 Greystones Road, and exits at the top of the A174 westbound exit slip road at A174/A171 Ormesby Interchange.

Structures crossing over the A19 DBFO network roads are the responsibility of Redcar and Cleveland Borough Council, however there are no signed height restrictions (minimum 5.03m height clearance).

The A19 DBFO structures crossed over (and status for the two vehicles detailed):

A1053//0.50 - Greystones Accommodation Bridge - OK  
A174//11.50//1 - Greystones Subway East - OK  
A174//10.60 - New Incline Underpass - OK  
A174//10.10 - Bank Lane Underpass - OK  
A174//9.10 - Normanby Underpass - OK  
A174//8.00 - Crosswood Underpass - OK

### **Route 6:**

Enters the A19 DBFO network area at the exit from the A1053/A1085 West Gate Roundabout to the A1053 southbound, and exits at the top of the A174 westbound exit slip road at A174/A172 Stokesley Road Interchange.

Structures crossing over the A19 DBFO network roads are the responsibility of Redcar and Cleveland Borough Council, Network Rail (Roseland Railway Bridge only) and the A19 DBFO (Ormesby Grange Bridge only). There are no signed height restrictions (minimum 5.03m height clearance).

The A19 DBFO structures crossed over (and status for the two vehicles detailed):

All those listed in Routes 2, 3, 4 and 5 above - OK  
A174//5.90/Q/1 - Low Gill Culvert - OK  
A174//5.80 - Red House Underpass - OK

### **All Routes:**

The overall load widths of 3.7m may conflict with traffic management and/or lane and carriageway closures on the

A1053 and A174 Trunk Roads and slip roads, and would need to be checked by the Operator prior to movement.

We have not carried out a swept path analysis, and any necessary arrangements to temporarily remove street furniture, etc. would need to be made with the A19 DBFO company, Autolink Concessionaires (A19) Limited at the address below. There has been no assessment to take into account the possibility of damage to Statutory Undertakers apparatus.

I trust that the above is acceptable to you, however should you require any further assistance, please do not hesitate to contact me.

Regards

Nick Freeman

Abnormal Loads Representative & Highway Structures Engineer  
Autolink/Sir Robert McAlpine A19 ROM  
Billingham Reach Industrial Estate  
Haverton Hill Road  
Billingham  
TS23 1PX

Tel No 01642 567456  
Mob No 07808 900037  
Fax No 01642 560721

From: Andrew Pearce <Andy.Pearce@wynnslimited.com> on 18/08/2014 12:29

To: "A19DBFOabnormalloads@sir-robert-mcalpine.com" <A19DBFOabnormalloads@sir-robert-mcalpine.com>; "engineering@redcar-cleveland.gov.uk" <engineering@redcar-cleveland.gov.uk>; "abnormalloads@jacobs.com" <abnormalloads@jacobs.com>; "Abnormal Loads Additional Appraisal (AbnormalLoads.AdditionalAppraisal@networkrail.co.uk)" <AbnormalLoads.AdditionalAppraisal@networkrail.co.uk>; "RSGBRB@jacobs.com" <RSGBRB@jacobs.com>; "abnormal.loads@canalrivertrust.org.uk" <abnormal.loads@canalrivertrust.org.uk>; "crsu@northyorkshire.pnn.police.uk" <crsu@northyorkshire.pnn.police.uk>; "abnormal.loads@cleveland.pnn.police.uk" <abnormal.loads@cleveland.pnn.police.uk>  
cc:  
Subject: AIL Access Enquiry from Teesport to North Yorkshire

Dear All,

Please see that attached that should be self explanatory. Please note that this enquiry should remain confidential.

I look forward to hearing from you as soon as possible.

Kind Regards

**Andy Pearce**  
[andy.pearce@wynnslimited.com](mailto:andy.pearce@wynnslimited.com)

**Wynns Ltd.**  
Shaftesbury House, High Street, Eccleshall, Staffordshire, ST21 6BZ

Tel: +44 (0) 1785 850411 | Fax: +44 (0) 1785 851866

Mobile: +44 (0) 7834 621269 |

[wynnslimited.com](http://wynnslimited.com) | [robertwynnandsonshistory.com](http://robertwynnandsonshistory.com) |



Celebrating our 150th anniversary in 2013.

## Andrew Pearce

---

**From:** Abnormal Loads <Abnormal.Loads@canalrivertrust.org.uk>  
**Sent:** 18 August 2014 19:52  
**To:** Andrew Pearce  
**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire

Andy,

This is ok with us.

Thanks,

Mike.

---

**From:** Andrew Pearce [<mailto:Andy.Pearce@wynnslimited.com>]  
**Sent:** 18 August 2014 12:30  
**To:** [A19DBFOabnormalloads@sir-robert-mcalpine.com](mailto:A19DBFOabnormalloads@sir-robert-mcalpine.com); [engineering@redcar-cleveland.gov.uk](mailto:engineering@redcar-cleveland.gov.uk); [abnormalloads@jacobs.com](mailto:abnormalloads@jacobs.com); Abnormal Loads Additional Appraisal ([AbnormalLoads.AdditionalAppraisal@networkrail.co.uk](mailto:AbnormalLoads.AdditionalAppraisal@networkrail.co.uk)); [RSGBRB@jacobs.com](mailto:RSGBRB@jacobs.com); Abnormal Loads; [crsu@northyorkshire.pnn.police.uk](mailto:crsu@northyorkshire.pnn.police.uk); [abnormal.loads@cleveland.pnn.police.uk](mailto:abnormal.loads@cleveland.pnn.police.uk)  
**Subject:** AIL Access Enquiry from Teesport to North Yorkshire  
**Importance:** High

Dear All,

Please see that attached that should be self explanatory. Please note that this enquiry should remain confidential.

I look forward to hearing from you as soon as possible.

Kind Regards

**Andy Pearce**  
[andy.pearce@wynnslimited.com](mailto:andy.pearce@wynnslimited.com)

**Wynns Ltd.**  
Shaftesbury House, High Street, Eccleshall, Staffordshire, ST21 6BZ

Tel: +44 (0) 1785 850411 | Fax: +44 (0) 1785 851866

Mobile: +44 (0) 7834 621269 |

[wynnslimited.com](http://wynnslimited.com) | [robertwynnandsonshistory.com](http://robertwynnandsonshistory.com) |



Celebrating our 150th anniversary in 2013.

Unless expressly stated to the contrary, the views expressed in this email are not necessarily the views of Wynns Ltd. or any of its subsidiaries (Group), and the Group, the directors, officers and employees make no representation and accept no liability for its accuracy or completeness.

This e-mail, and any attachments are strictly confidential and intended for the addressee(s) only. The content may also contain legal, professional or other



## Andrew Pearce

---

**From:** Maniraj Sunil <Sunil.Maniraj@networkrail.co.uk> on behalf of Network Rail Abnormal Loads <AbnormalLoadsContact@networkrail.co.uk>  
**Sent:** 19 August 2014 10:44  
**To:** Andrew Pearce  
**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire

Hi Andy

Your proposed movement does not affect any Network Rail owned road over rail bridges or tunnels therefore we have no objection to your proposed route.

Please note we only check the load carrying capacity of Network Rail owned road over rail bridges affected we do not check anything else including:

- Load carrying capacity of level crossings
- Clearance to bridge parapets
- Clearance under a rail bridge
- Clearance to overhead wires at level crossings

Many thanks

**Sunil Maniraj**

Abnormal Loads Clerk  
Abnormal Loads Team  
AMS Technical Services



**Abnormal Loads Help Desk: 01908 783 140**

The Quadrant: MK | Elder Gate | Milton Keynes | MK9 1EN  
Furzton Building F3-ZC-Agile

---

**From:** Andrew Pearce [<mailto:Andy.Pearce@wynnslimited.com>]  
**Sent:** 18 August 2014 12:30  
**To:** [A19DBFOabnormalloads@sir-robert-mcalpine.com](mailto:A19DBFOabnormalloads@sir-robert-mcalpine.com); [engineering@redcar-cleveland.gov.uk](mailto:engineering@redcar-cleveland.gov.uk); [abnormalloads@jacobs.com](mailto:abnormalloads@jacobs.com); Abnormal Loads Additional Appraisal; [RSGBRB@jacobs.com](mailto:RSGBRB@jacobs.com); [abnormal.loads@canalrivertrust.org.uk](mailto:abnormal.loads@canalrivertrust.org.uk); [crsu@northyorkshire.pnn.police.uk](mailto:crsu@northyorkshire.pnn.police.uk); [abnormal.loads@cleveland.pnn.police.uk](mailto:abnormal.loads@cleveland.pnn.police.uk)  
**Subject:** AIL Access Enquiry from Teesport to North Yorkshire  
**Importance:** High

Dear All,

Please see that attached that should be self explanatory. Please note that this enquiry should remain confidential.

I look forward to hearing from you as soon as possible.

Kind Regards

## Andrew Pearce

---

**From:** Howell, Tania <Tania.Howell@jacobs.com>  
**Sent:** 18 August 2014 14:13  
**To:** Andrew Pearce  
**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire

Dear Andrew,

None of the proposed routes pose any problems for us.

Thanks  
Tania

Tania Howell  
Abnormal Loads Officer  
Jacobs  
DDI: 0118 946 8911

If your mail concerns abnormal load movements, please reply to [RSGBRB@jacobs.com](mailto:RSGBRB@jacobs.com)

---

**From:** Andrew Pearce [<mailto:Andy.Pearce@wynnslimited.com>]  
**Sent:** 18 August 2014 12:30  
**To:** [A19DBFOabnormalloads@sir-robert-mcalpine.com](mailto:A19DBFOabnormalloads@sir-robert-mcalpine.com); [engineering@redcar-cleveland.gov.uk](mailto:engineering@redcar-cleveland.gov.uk); Abnormal Loads; Abnormal Loads Additional Appraisal ([AbnormalLoads.AdditionalAppraisal@networkrail.co.uk](mailto:AbnormalLoads.AdditionalAppraisal@networkrail.co.uk)); [RSGBRB@jacobs.com](mailto:RSGBRB@jacobs.com); [abnormal.loads@canalrivertrust.org.uk](mailto:abnormal.loads@canalrivertrust.org.uk); [crsu@northyorkshire.pnn.police.uk](mailto:crsu@northyorkshire.pnn.police.uk); [abnormal.loads@cleveland.pnn.police.uk](mailto:abnormal.loads@cleveland.pnn.police.uk)  
**Subject:** AIL Access Enquiry from Teesport to North Yorkshire  
**Importance:** High

Dear All,

Please see that attached that should be self explanatory. Please note that this enquiry should remain confidential.

I look forward to hearing from you as soon as possible.

Kind Regards

**Andy Pearce**  
[andy.pearce@wynnslimited.com](mailto:andy.pearce@wynnslimited.com)

**Wynns Ltd.**  
Shaftesbury House, High Street, Eccleshall, Staffordshire, ST21 6BZ

Tel: +44 (0) 1785 850411 | Fax: +44 (0) 1785 851866  
Mobile: +44 (0) 7834 621269 |

[wynnslimited.com](http://wynnslimited.com) | [robertwynnandsonshistory.com](http://robertwynnandsonshistory.com) |

## Andrew Pearce

---

**From:** Martin Lloyd <Martin.Lloyd@scarborough.gov.uk>  
**Sent:** 03 September 2014 16:04  
**To:** Andrew Pearce  
**Subject:** FW: AIL Access Enquiry from Teesport to North Yorkshire

Hi Andrew, I received this back from the consultant for your consideration.

Martin Lloyd  
Principal Engineer  
Regeneration and Planning Services  
Town Hall  
St. Nicholas Street  
Scarborough  
N.YORKS  
YO11 2HG  
T : 01723 23 24 55  
M : 07807 529 764  
E : [martin.lloyd@scarborough.gov.uk](mailto:martin.lloyd@scarborough.gov.uk)

---

**From:** McKay, Niall I [mailto:[niall.mckay@atkinsglobal.com](mailto:niall.mckay@atkinsglobal.com)]  
**Sent:** 03 September 2014 14:09  
**To:** Martin Lloyd  
**Cc:** Kilcar, Jim C  
**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire

Hi Martin

I do remember the bridge. I have also discussed this with our team who carried out the MEXE assessment previously.

The method of assessment used was appropriate for the level of loading that used the bridge at the time and consequently was certified accordingly at 40T GVW. Loads exceeding this would require a further assessment using appropriate mechanism analysis. As the loads proposed may be in the region of 150T this would definitely be required. Programmes such as Archie-M and Ring are very easy to use and can enable more rigorous analyses of specific loads to be carried out. We have experience of both.

We would need to carry out an additional survey as both programmes require a minimum of 10 points to be established around the arch. Also a small trial pit would identify if there is any backing material over the bridge which would significantly influence the capacity of the arch.

The assessment would be in the region of £4k, I can confirm a more accurate fee in a formal offer letter if this seems reasonable. Would you require a full report or a simple technical memo? Also, would you require just assessment of the sample vehicles or a more complete assessment using BD86 so that a screening check (ref Annex D in BD86) can be carried out? This would involve applying an additional 3 to 4 loads to the bridge which are fairly straightforward to model in the above software packages.

Feel free to give me a call to discuss as needed.

Kind regards

**Niall McKay**  
Group Engineer  
Highways & Transportation

## ATKINS

Dunedin House, Columbia Drive, Stockton On Tees. TS17 6BJ | Tel: +44 (0)1642 525265 (Direct) | Mob: +44 (0)7545 060584 |  
E-mail: <mailto:niall.mckay@atkinsglobal.com> | Web: <http://www.atkinsglobal.com> | <http://www.atkinsglobal.com/careers> |  
Twitter: <http://www.twitter.com/atkinsglobal> | Facebook: <http://www.facebook.com/atkinsglobal>  
LinkedIn: <http://www.linkedin.com/company/atkins> | YouTube: <http://www.youtube.com/wsatkinsplc>  
Personal LinkedIn: [uk.linkedin.com/in/niallmckay1](http://uk.linkedin.com/in/niallmckay1)

---

**From:** Martin Lloyd [<mailto:Martin.Lloyd@scarborough.gov.uk>]  
**Sent:** 02 September 2014 11:25  
**To:** McKay, Niall I  
**Subject:** FW: AIL Access Enquiry from Teesport to North Yorkshire  
**Importance:** High

Hi Niall, I have received this enquiry for prospect Hill bridge in Whitby, that you carried out a Principle Inspection on back in December 2013.

The proposed loading exceed the Gross vehicle weight of 40 Tonnes, are you able to offer comment on the feasibility of the proposed loading and if it requires a separate assessment, what would it cost?

I have attached the PI for ease of reference.

Regards,

Martin Lloyd  
Principal Engineer  
Regeneration and Planning Services  
Town Hall  
St. Nicholas Street  
Scarborough  
N.YORKS  
YO11 2HG  
T : 01723 23 24 55  
M : 07807 529 764  
E : [martin.lloyd@scarborough.gov.uk](mailto:martin.lloyd@scarborough.gov.uk)

---

**From:** Andrew Pearce [<mailto:Andy.Pearce@wynnslimited.com>]  
**Sent:** 27 August 2014 11:37  
**To:** Martin Lloyd  
**Subject:** FW: AIL Access Enquiry from Teesport to North Yorkshire  
**Importance:** High

Martin,

I have been struggling to contact you via phone over the last week or so and would welcome your comments on the issue highlighted below as soon as possible please.

Kind Regards

Andy Pearce

---

**From:** Andrew Pearce  
**Sent:** 19 August 2014 09:32  
**To:** 'Martin.Lloyd@scarborough.gov.uk'  
**Subject:** FW: AIL Access Enquiry from Teesport to North Yorkshire

Dear Martin,

I have been given your contact information by Phil Clark working for Jacobs on behalf of North Yorkshire County Council in respect to an enquiry I have for an abnormal load access enquiry which involves crossing Prospect Hill Bridge in Whitby. I am advised the structure is in fact within the ownership of Scarborough Council rather than North Yorkshire County Council. Please see below and attached some information in respect to the enquiry. I would welcome your comments as to whether the loads proposed are acceptable for the passage over the bridge as far as Scarborough Council are concerned.

If you wish to discuss further please do not hesitate to contact me on the number below. I did try and call you this morning but after going round and round the switchboard got cut off!

I look forward to hearing from you.

Kind Regards

**Andy Pearce**  
[andy.pearce@wynnslimited.com](mailto:andy.pearce@wynnslimited.com)

**Wynns Ltd.**  
Shaftesbury House, High Street, Eccleshall, Staffordshire, ST21 6BZ

Tel: +44 (0) 1785 850411 | Fax: +44 (0) 1785 851866  
Mobile: +44 (0) 7834 621269 |

[wynnslimited.com](http://wynnslimited.com) | [robertwynnandsonshistory.com](http://robertwynnandsonshistory.com) |



Celebrating our 150th anniversary in 2013.

Unless expressly stated to the contrary, the views expressed in this email are not necessarily the views of Wynns Ltd. or any of its subsidiaries (Group), and the Group, the directors, officers and employees make no representation and accept no liability for its accuracy or completeness.

This e-mail, and any attachments are strictly confidential and intended for the addressee(s) only. The content may also contain legal, professional or other privileged information. If you are not the intended recipient, please notify the sender immediately and then delete the e-mail and any attachments. You should not disclose, copy or take any action in reliance on this transmission.

Please ensure you have adequate virus protection before you open or detach any documents from this transmission. The Group Companies do not accept any liability for viruses. An e-mail reply to this address may be subject to monitoring for operational reasons or lawful business practices.

---

**From:** Clark, Phil [<mailto:Phil.Clark@jacobs.com>]  
**Sent:** 18 August 2014 17:26

**To:** Andrew Pearce

**Subject:** FW: AIL Access Enquiry from Teesport to North Yorkshire

Andrew,

Further to our telephone conversation, corrected grid references are as follows, apologies for any confusion caused:

- Scaling Dam Bridge NZ 754 129
- Prospect Hill Bridge NZ 893 103
- Whitby New Bridge NZ 899 101

With regard to the Scarborough Borough Council-owned Prospect Hill Bridge, we have previously referred abnormal load notifications to Martin Lloyd [Martin.Lloyd@scarborough.gov.uk].

Regards,  
Phil

---

**From:** Clark, Phil

**Sent:** 18 August 2014 15:27

**To:** 'Andrew Pearce'

**Cc:** Abnormal Loads

**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire

Andrew,

My initial comments relating to your proposed routes and loads are as follows: -

- (i) Routes 1, 2, 3 & 6 are not on North Yorkshire County Council roads and I therefore have no comments to make.
- (ii) Route 4 traverses 79 Scaling Dam Bridge on the A171 at NZ 129 754 which is a 4.5m single span masonry arch/concrete portal frame structure. This may need to be assessed particularly for the 13t axles on the 144t vehicle + load but is likely to be OK.
- (iii) Route 5 traverses 79 Scaling Dam Bridge [as (ii) above] and 920 Prospect Hill Bridge at NZ 898 103 owned by Scarborough Borough Council which is a large masonry arch bridge over a redundant railway. This may need to be assessed but is likely to be OK. The route then passes beneath Airy Hill Footbridge on the A171 to the south side of Whitby at NZ 896 102 which has a minimum headroom of 5.2m as measured in 2005. The road also slopes quite steeply downhill beneath the footbridge which means that clearance will be very tight for your 132t vehicle + load with its height of 4.895m. The route also then traverses the 7-span high level 81 Whitby New Bridge at NZ 101 899 which should be OK for the proposed vehicles.

Regards,

Phil Clark

Jacobs UK Ltd

On behalf of North Yorkshire County Council

---

**From:** Andrew Pearce [<mailto:Andy.Pearce@wynnslimited.com>]

**Sent:** 18 August 2014 12:30

**To:** [A19DBFOabnormalloads@sir-robert-mcalpine.com](mailto:A19DBFOabnormalloads@sir-robert-mcalpine.com); [engineering@redcar-cleveland.gov.uk](mailto:engineering@redcar-cleveland.gov.uk); Abnormal Loads; Abnormal Loads Additional Appraisal ([AbnormalLoads.AdditionalAppraisal@networkrail.co.uk](mailto:AbnormalLoads.AdditionalAppraisal@networkrail.co.uk)); [RSGBRB@jacobs.com](mailto:RSGBRB@jacobs.com); [abnormal.loads@canalrivertrust.org.uk](mailto:abnormal.loads@canalrivertrust.org.uk); [crsu@northyorkshire.pnn.police.uk](mailto:crsu@northyorkshire.pnn.police.uk); [abnormal.loads@cleveland.pnn.police.uk](mailto:abnormal.loads@cleveland.pnn.police.uk)

**Subject:** AIL Access Enquiry from Teesport to North Yorkshire

**Importance:** High

Dear All,

Please see that attached that should be self explanatory. Please note that this enquiry should remain confidential.

I look forward to hearing from you as soon as possible.

Kind Regards

## Andrew Pearce

---

**From:** CRSU (Abnormal Loads) <CRSU-AbnormalLoads@northyorkshire.pnn.police.uk>  
**Sent:** 18 August 2014 12:48  
**To:** Andrew Pearce  
**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire

Email: [CRSU@northyorkshire.pnn.police.uk](mailto:CRSU@northyorkshire.pnn.police.uk) <<mailto:CRSU@northyorkshire.pnn.police.uk>>

Tel: 01904 618891

Address:

Abnormal Loads Department

Vale House

Thirsk

North Yorkshire

YO7 3BX

North Yorkshire Abnormal Loads Office

Response to Notification of Abnormal Load

Hauliers are required by law to notify North Yorkshire Police when a load intended to travel on roads in North Yorkshire exceeds one of the following:

- \* Overall width: 2.9m
- \* Overall length: 18.35m
- \* Overall weight: 44 tonnes

You have emailed North Yorkshire Police Abnormal Loads Office. If you are notifying us of an intended abnormal load movement and the conditions below apply then this movement is acceptable. If they do not apply please either resend your notification to [CRSU@northyorkshire.pnn.police.uk](mailto:CRSU@northyorkshire.pnn.police.uk) with the text ##ABL## appended in the subject line or call the office on the number above between 08:30 and 16:00 Monday to Friday. If your email is a general message and not a notification please resend with the text ##MSG## appended in the subject line.

Conditions of movement:

- \* The driver and haulier of the abnormal load are responsible for ensuring that the load travels safely and is properly secured and marked at all times
- \* All abnormal loads must comply with all road traffic legislation whether being escorted or not
  
- \* Vehicle must be able to maintain speed of 30mph on level ground
  
- \* A copy of the original notification and this response to be carried by driver
  
- \* Load to be properly secured including hydraulic arms
  
- \* Haulier must ensure the route is suitable & approved by other authorities where required
  
- \* The extremities of the load must be clearly marked with approved marker boards - and if visibility is reduced these must be illuminated
  
- \* No deviation from the notified route
  
- \* It is the hauliers responsibility to make sure that there are no roadworks that could effect the route before commencing the journey
  
- \* We do not normally request that cranes have an escort

Self Escorting is required for loads as follows:



Type of road

Overall width

Overall length

Overall weight

Single carriageways

4.1m or above

26m or above

80 tonnes or above

Dual carriageways

4.3m or above

30m or above

130 tonnes or above

\* Escort vehicle, markings, equipment and manner of use must comply with The Highways Agency Codes of Practice for Self Escorting Abnormal Loads

A Police Escort will only be provided for the following reasons:

\* The load has been issued with a VR1 by the Department for Transport

\* The load is to be moved under the authority of a Special Order issued by the Secretary of State

\* The size of the load or the route to be taken determine that it requires a police escort (e.g. where traffic control or closure of roads will be required)

North Yorkshire Police will charge for providing this service and will require 10 clear working days notice.

The haulier is ultimately responsible at all times for ensuring that loads travel safely on appropriate route and in compliance with legislation.

Road Policing officers from North Yorkshire Police will be pro-active in the enforcement of legislation and conduct of Abnormal load movements and will expect drivers to carry a copy of original notification and this document.

## Andrew Pearce

---

**From:** Barron, Denise <Denise.Barron@northyorkshire.pnn.police.uk> on behalf of CRSU (Abnormal Loads) <CRSU-AbnormalLoads@northyorkshire.pnn.police.uk>  
**Sent:** 19 August 2014 10:20  
**To:** Andrew Pearce  
**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire [NOT PROTECTIVELY MARKED]

Classification: NOT PROTECTIVELY MARKED

Good Morning,

With regards to the attached proposal for abnormal load moves as specified, North Yorkshire Police do not have any objections to these loads travelling along any of these proposed routes but you would require movement orders as both loads are in excess of 80 tonnes and wish to travel on minor roads. These loads will definitely require self escort.

I cannot comment on the suitability of the loads if there are any bridges etc along the route. You will need clarification of this from Highways.

Hope this helps. Please don't hesitate to contact us here at Abnormal Loads Department, North Yorkshire Police.

Kindest regards

*Denise*

Denise Barron

Collar No 6947

RPG Support Officer

Vale House

Thirsk

Tel : 01904 618891

Fax : 01904 618892

[TAAL@northyorkshire.pnn.police.uk](mailto:TAAL@northyorkshire.pnn.police.uk)

[CRSU@northyorkshire.pnn.police.uk](mailto:CRSU@northyorkshire.pnn.police.uk)

### ***Committed to the Code of Ethics***

Dial 101, press option 2 and ask for me by my full name or collar number

If using my collar number please state each number individually

Web: [www.northyorkshire.police.uk](http://www.northyorkshire.police.uk)

Facebook: [facebook.com/NorthYorkshirePolice](https://www.facebook.com/NorthYorkshirePolice)

Twitter: [twitter.com/NYorksPolice](https://twitter.com/NYorksPolice)

image001.jpg

image002.jpg

NOT PROTECTIVELY MARKED

---

**From:** Andrew Pearce [<mailto:Andy.Pearce@wynnslimited.com>]

**Sent:** 18 August 2014 12:30

**To:** [A19DBFOabnormalloads@sir-robert-mcalpine.com](mailto:A19DBFOabnormalloads@sir-robert-mcalpine.com); [engineering@redcar-cleveland.gov.uk](mailto:engineering@redcar-cleveland.gov.uk);

[abnormalloads@jacobs.com](mailto:abnormalloads@jacobs.com); Abnormal Loads Additional Appraisal

([AbnormalLoads.AdditionalAppraisal@networkrail.co.uk](mailto:AbnormalLoads.AdditionalAppraisal@networkrail.co.uk)); [RSGBRB@jacobs.com](mailto:RSGBRB@jacobs.com);

[abnormal.loads@canalrivertrust.org.uk](mailto:abnormal.loads@canalrivertrust.org.uk); CRSU (Abnormal Loads); [abnormal.loads@cleveland.pnn.police.uk](mailto:abnormal.loads@cleveland.pnn.police.uk)

**Subject:** AIL Access Enquiry from Teesport to North Yorkshire

**Importance:** High

Dear All,

## Andrew Pearce

---

**From:** WILSON, Beverley (C7964) <Beverley.Wilson@cleveland.pnn.police.uk>  
**Sent:** 27 August 2014 16:41  
**To:** Andrew Pearce  
**Subject:** RE: AIL Access Enquiry from Teesport to North Yorkshire

Andy

I have had a look at the routes attached and from Cleveland Police's point of view I cant see any problems.

Thanks

Bev

---

**From:** Andrew Pearce [<mailto:Andy.Pearce@wynnslimited.com>]  
**Sent:** 22 August 2014 14:43  
**To:** Abnormal Loads  
**Subject:** FW: AIL Access Enquiry from Teesport to North Yorkshire  
**Importance:** High

Beverley,

As discussed please see attached my original enquiry.

I look forward to hearing from you.

Kind Regards

Andy

---

**From:** Andrew Pearce  
**Sent:** 18 August 2014 12:30  
**To:** [A19DBFOabnormalloads@sir-robert-mcalpine.com](mailto:A19DBFOabnormalloads@sir-robert-mcalpine.com); [engineering@redcar-cleveland.gov.uk](mailto:engineering@redcar-cleveland.gov.uk);  
'abnormalloads@jacobs.com'; Abnormal Loads Additional Appraisal  
([AbnormalLoads.AdditionalAppraisal@networkrail.co.uk](mailto:AbnormalLoads.AdditionalAppraisal@networkrail.co.uk)); [RSGBRB@jacobs.com](mailto:RSGBRB@jacobs.com);  
[abnormal.loads@canalrivertrust.org.uk](mailto:abnormal.loads@canalrivertrust.org.uk); 'crsu@northyorkshire.pnn.police.uk';  
'abnormal.loads@cleveland.pnn.police.uk'  
**Subject:** AIL Access Enquiry from Teesport to North Yorkshire  
**Importance:** High

Dear All,

Please see that attached that should be self explanatory. Please note that this enquiry should remain confidential.

I look forward to hearing from you as soon as possible.

Kind Regards

**Andy Pearce**  
[andy.pearce@wynnslimited.com](mailto:andy.pearce@wynnslimited.com)

**BLANK PAGE**

## Annex 9

**BLANK PAGE**

**Harbour Facilities Preliminary Car Park Accumulation**

Time Period		Harbour Facilities Employee Car Park Accumulation				Parking Accumulation
		Employees		Vehicles		
		arrive	depart	arrive	depart	
00:00	01:00	0	0	0	0	0
01:00	02:00	0	0	0	0	0
02:00	03:00	0	0	0	0	0
03:00	04:00	0	0	0	0	0
04:00	05:00	0	0	0	0	0
05:00	06:00	0	0	0	0	0
06:00	07:00	0	0	0	0	0
07:00	08:00	0	0	0	0	0
08:00	09:00	175	0	70	0	70
09:00	10:00	0	0	0	0	70
10:00	11:00	0	0	0	0	70
11:00	12:00	0	0	0	0	70
12:00	13:00	0	0	0	0	70
13:00	14:00	0	0	0	0	70
14:00	15:00	0	0	0	0	70
15:00	16:00	0	0	0	0	70
16:00	17:00	0	0	0	0	70
17:00	18:00	0	175	0	70	0
18:00	19:00	0	0	0	0	0
19:00	20:00	0	0	0	0	0
20:00	21:00	0	0	0	0	0
21:00	22:00	0	0	0	0	0
22:00	23:00	0	0	0	0	0
23:00	00:00	0	0	0	0	0
Total Vehicle Spaces Required		70				

**Notes**

Total workforce of site

**Key**

Peak Accumulation

**Wilton (MTS & MHF) Preliminary Car Park Accumulation**

Time Period		Wilton Employee Car Park Accumulation									
		MTS				MHF				Parking Accumulation	
		Employees		Vehicles		Employees		Vehicles			
		arrive	depart	arrive	depart	arrive	depart	arrive	depart		
00:00	01:00	0	0	0	0	0	0	0	0	16	
01:00	02:00	0	0	0	0	0	0	0	0	16	
02:00	03:00	0	0	0	0	0	0	0	0	16	
03:00	04:00	0	0	0	0	0	0	0	0	16	
04:00	05:00	0	0	0	0	0	0	0	0	16	
05:00	06:00	66	0	26	0	0	0	0	0	42	
06:00	07:00	0	40	0	16	0	0	0	0	26	
07:00	08:00	0	0	0	0	252	0	101	0	127	
08:00	09:00	0	0	0	0	0	0	0	0	127	
09:00	10:00	0	0	0	0	0	0	0	0	127	
10:00	11:00	0	0	0	0	0	0	0	0	127	
11:00	12:00	0	0	0	0	0	0	0	0	127	
12:00	13:00	0	0	0	0	0	0	0	0	127	
13:00	14:00	40	0	16	0	0	0	0	0	144	
14:00	15:00	0	42	0	17	0	0	0	0	126	
15:00	16:00	0	0	0	0	0	0	0	0	126	
16:00	17:00	0	0	0	0	0	0	0	0	126	
17:00	18:00	0	0	0	0	0	252	0	101	26	
18:00	19:00	0	0	0	0	0	0	0	0	26	
19:00	20:00	0	24	0	10	0	0	0	0	16	
20:00	21:00	0	0	0	0	0	0	0	0	16	
21:00	22:00	40	0	16	0	0	0	0	0	32	
22:00	23:00	0	40	0	16	0	0	0	0	16	
23:00	00:00	0	0	0	0	0	0	0	0	16	
Total Vehicle Spaces Required		144									

**Notes**

Total workforce of each site

**Key**

Peak Accumulation